

**Grantee: State of Georgia**

**Grant: B-08-DN-13-0001**

**April 1, 2011 thru June 30, 2011 Performance Report**

---



**Grant Number:**

B-08-DN-13-0001

**Obligation Date:****Award Date:****Grantee Name:**

State of Georgia

**Contract End Date:**

03/05/2013

**Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$77,085,125.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**Estimated P/RL Funds:**

\$21,798,812.22

**Total Budget:**

\$98,883,937.22

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Areas of Greatest Need:

The purpose of the NSP funds is to address the negative ramifications of the housing foreclosure crisis that occurred over the past five years due to subprime mortgage lending which, nationally, resulted in significant numbers of homeowners entering into foreclosure and entire neighborhoods becoming vacant and abandoned. In 2007 Georgia ranked seventh in the nation in the percent of households facing foreclosure (1.566% of households). Additionally, Georgia ranks 9th in the nation for conventional loans made by sub-prime lenders and 8th in the percent of owner-occupied home purchase loans made to low-income borrowers. For the first quarter of 2008 Georgia was among the 10 states with mortgage delinquency rates categorized as "Seriously Delinquent" with 4.04% - 5.34% of mortgages statewide in this category. In the Southeast, Georgia's rate of 1.3 per 1000 housing units held by lenders and classified as "Real Estate Owned" (REO) is second only to Florida. Typically these REO properties represent vacant homes that over months of vacancy can contribute to neighborhood decline, blight and diminished values for entire neighborhoods.

### Distribution and Uses of Funds:

Note: The comprehensive NSP Action Plan Proposed Substantial Amendment has been submitted to HUD and is also available at the Georgia Department of Community Affairs website at <http://www.dca.ga.gov/communities/CDBG/programs/nsp.asp>. This Substantial Amendment includes the details on the methodology of determination of areas of greatest need, proposed distribution methods and use of funds, required definitions and descriptions, low-income targeting description, acquisition and relocation description, public commentary, and individual NSP activity information. Georgia has significant needs and housing problems due to the subprime lending crisis. Further, the level of foreclosures resulting from these problematic mortgages has placed an increased burden on the economy and affected families. Housing agencies and programs are also strained as they seek to assist families and individuals caught in this national tragedy. The Georgia Department of Community Affairs (DCA) will use the NSP funds for the purposes intended to promote neighborhood stabilization where subprime lending, foreclosure and housing vacancies and, in turn, abandoned and blighted properties have negatively affected the housing market. Accordingly, DCA will give priority to those applicants that can effectively target NSP resources to neighborhood stabilization projects that will address these problems in areas with the greatest needs. The State defined such geographic areas using the best data available to support its definition of greatest need areas.

### Definitions and Descriptions:

### Low Income Targeting:

### Acquisition and Relocation:



**Public Comment:**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$89,643,040.19
<b>Total Budget</b>	\$0.00	\$89,643,040.19
<b>Total Obligated</b>	(\$18,826.58)	\$74,967,707.67
<b>Total Funds Drawdown</b>	\$6,092,800.48	\$66,412,614.62
<b>Program Funds Drawdown</b>	\$4,460,538.74	\$56,330,547.66
<b>Program Income Drawdown</b>	\$1,632,261.74	\$10,082,066.96
<b>Program Income Received</b>	\$629,888.17	\$18,399,638.79
<b>Total Funds Expended</b>	\$0.00	\$22,473,717.09
<b>Match Contributed</b>	\$3,236,407.81	\$58,138,531.08

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$58,138,531.08
<b>Limit on Public Services</b>	\$11,562,768.75	\$0.00
<b>Limit on Admin/Planning</b>	\$7,708,512.50	\$3,402,111.48
<b>Limit on State Admin</b>	\$0.00	\$3,402,111.48

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$19,271,281.25	\$28,318,154.44

## Overall Progress Narrative:

During the quarter the State of Georgia continued to implement its NSP1 Program through 21 Grantees. As of this report, a total of \$71,569,249.70 has been disbursed from the \$77,085,125.00 award (92%), which includes \$14,224,831.70 in program income. Since the program's inception, 1228 individual units have been impacted, and 739 are completed. That number represents single family homes sold to qualified households and a limited number of substandard units demolished. The final NSP1 affordable housing impact in Georgia will indeed be significant when the large multifamily developments being renovated by the Gwinnett County and Cobb County NSP1 Programs and the four multifamily communities under construction through the Georgia Housing Finance Agency are completed and occupied. Please note that the State of Georgia is working with ICF to revise performance measures and that those adjustments will be reflected in the next QPR, due on 10/31/11.



# Project Summary

Project #, Project Title

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01-Acq/Disp, Acquisition / Disposition	\$1,428,412.19	\$32,513,329.57	\$28,051,997.81
02-Clearance, Clearance	\$72,484.00	\$2,598,311.52	\$2,210,369.50
03-Rehab, Rehabilitation	\$383,441.94	\$10,589,025.74	\$5,902,016.22
04-Const, New Construction	\$2,266,644.42	\$13,444,886.00	\$8,862,886.64
05-PubFacil, Public Facilities	\$0.00	\$200,000.00	\$32,029.41
06-HousCouns, Housing Counseling	\$0.00	\$51,946.58	\$32,850.00
08-Finance, Financing Mechanisms	\$23,145.25	\$9,988,188.86	\$8,342,099.53
09-Admin, Administration	\$286,410.94	\$7,699,436.73	\$2,896,298.55



## Activities

**Grantee Activity Number:** 5050-001-B-H Carrollton

**Activity Title:** 5050-001-B-H Carrollton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$1,139,731.65

**Total Budget**

\$0.00

\$1,139,731.65

**Total Obligated**

\$0.00

\$785,748.76

**Total Funds Drawdown**

\$18,869.64

\$965,853.45

**Program Funds Drawdown**

\$0.00

\$745,581.92

**Program Income Drawdown**

\$18,869.64

\$220,271.53

**Program Income Received**

\$0.00

\$289,717.69

**Total Funds Expended**

\$0.00

\$12,000.00

Carrollton, City of

\$0.00

\$12,000.00

**Match Contributed**

\$0.00

\$0.00

### Activity Description:

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

### Location Description:

### Activity Progress Narrative:

No new Program Funds were drawn from this activity budget during the quarter. However, Program Income funds in the amount of \$18,869.64 were disbursed to reimburse expenses associated with the acquisition of properties for LH25 households.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/29
# of Parcels acquired voluntarily	0	8/29



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/29
# of Singlefamily Units	0	8/29

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/29	0/0	8/29	100.00
# Owner Households	0	0	0	0/28	0/0	0/28	0
# Renter Households	0	0	0	8/1	0/0	8/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5050-001-B-I Carrollton

**Activity Title:** 5050-001-B-I Carrollton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,289,143.81
<b>Total Budget</b>	\$0.00	\$2,289,143.81
<b>Total Obligated</b>	\$0.00	\$1,519,156.12
<b>Total Funds Drawdown</b>	\$5,988.57	\$2,071,491.90
<b>Program Funds Drawdown</b>	\$0.00	\$1,498,464.80
<b>Program Income Drawdown</b>	\$5,988.57	\$573,027.10
<b>Program Income Received</b>	\$0.00	\$1,026,349.39
<b>Total Funds Expended</b>	\$0.00	\$670,173.74
Carrollton, City of	\$0.00	\$670,173.74
<b>Match Contributed</b>	\$0.00	\$736,293.00

**Activity Description:**

Acquisition of foreclosed upon housing units fo rehab and resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

No new Program Funds were drawn from this activity budget during the quarter. However, Program Income funds in the amount of \$5,988.57 were disbursed to reimburse expenses associated with the acquisition of properties for LMMI households.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	29/36
<b># of Parcels acquired voluntarily</b>	0	29/36

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	29/36



**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5050-004-D-I Carrollton

**Activity Title:** 5050-004-D-I Carrollton

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Carrollton, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$49,707.50

\$0.00

\$49,707.50

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$329,385.05

\$329,385.05

\$513,102.08

\$322,329.61

\$272,622.11

\$49,707.50

\$49,762.94

\$0.00

\$0.00

\$0.00

**Activity Description:**

Clearance of blighted property for redevelopment

**Location Description:**

**Activity Progress Narrative:**

During the quarter, the Davis Homes project was demolished. Both HUD and The Carrollton Housing Authority determined that these forty-six unoccupied substandard PHA housing units were infeasible for rehab, so NSP1 funds were used to clear the site.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	46	46/42

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	46	46/42



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
Davis Homes	Carrollton	NA	NA	30117	Not Validated / N

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5050-013-A-H Carrollton

**Activity Title:** 5050-013-A-H Carrollton

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$88,546.99
<b>Total Budget</b>	\$0.00	\$88,546.99
<b>Total Obligated</b>	\$0.00	\$30,636.99
<b>Total Funds Drawdown</b>	\$17,800.00	\$51,400.00
<b>Program Funds Drawdown</b>	\$0.00	\$26,700.00
<b>Program Income Drawdown</b>	\$17,800.00	\$24,700.00
<b>Program Income Received</b>	\$0.00	\$28,310.00
<b>Total Funds Expended</b>	\$0.00	\$26,700.00
Carrollton, City of	\$0.00	\$26,700.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance for the purchase of foreclosed upon housing units to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund homebuyer assistance for LH25 purchasers.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	-2	0/31
<b># of Singlefamily Units</b>	-3	0/31



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/31	0/0	6/31	100.00
# Owner Households	0	0	0	6/31	0/0	6/31	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5050-013-A-I Carrollton

**Activity Title:** 5050-013-A-I Carrollton

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$236,932.39
<b>Total Budget</b>	\$0.00	\$236,932.39
<b>Total Obligated</b>	\$0.00	\$71,484.94
<b>Total Funds Drawdown</b>	\$0.00	\$117,700.00
<b>Program Funds Drawdown</b>	\$0.00	\$61,280.55
<b>Program Income Drawdown</b>	\$0.00	\$56,419.45
<b>Program Income Received</b>	\$131,544.45	\$131,544.45
<b>Total Funds Expended</b>	\$0.00	\$6,900.00
Carrollton, City of	\$0.00	\$6,900.00
<b>Match Contributed</b>	\$0.00	\$242,539.00

**Activity Description:**

Provide homebuyer assistance for foreclosed upon housing units to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

No new Program Funds and no Program Income Funds were spent from this activity budget during the quarter to provide homebuyer assistance to LMMI households.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/29
<b># of Singlefamily Units</b>	0	6/29



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/18	6/29	33.33
# Owner Households	0	0	0	0/0	2/18	6/29	33.33

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5050-14A-B-H Carrollton

**Activity Title:** 5050-14A-B-H Carrollton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2011

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Carrollton, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$321,236.68
<b>Total Budget</b>	\$0.00	\$321,236.68
<b>Total Obligated</b>	\$0.00	\$83,432.08
<b>Total Funds Drawdown</b>	\$6,675.36	\$251,565.92
<b>Program Funds Drawdown</b>	\$0.00	\$76,015.23
<b>Program Income Drawdown</b>	\$6,675.36	\$175,550.69
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,161.44
Carrollton, City of	\$0.00	\$1,161.44
<b>Match Contributed</b>	\$157,095.00	\$157,095.00

**Activity Description:**

Provide rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, the City of Carrollton expended no program funds and \$ 6,675.36 in Program Income funds on 5050-14A-B-H (Rehabilitation/reconstruction of residential structures) activities for LH25 households.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/40
<b># ELI Households (0-30% AMI)</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	10	20/40



# of Singlefamily Units

0

20/40

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
110 Yellowstone Dr.	Carrollton	NA	NA	30117	Not Validated / N
42 Mill Hollow	Carrollton	NA	NA	30116	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5050-14A-B-I Carrollton

**Activity Title:** 5050-14A-B-I Carrollton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2011

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Carrollton, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$499,563.71
<b>Total Budget</b>	\$0.00	\$499,563.71
<b>Total Obligated</b>	\$0.00	\$199,010.77
<b>Total Funds Drawdown</b>	\$2,733.38	\$454,235.87
<b>Program Funds Drawdown</b>	\$0.00	\$199,010.77
<b>Program Income Drawdown</b>	\$2,733.38	\$255,225.10
<b>Program Income Received</b>	\$0.00	\$258,930.41
<b>Total Funds Expended</b>	\$0.00	\$36,046.00
Carrollton, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$164,835.00	\$279,816.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI Households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Carrollton expended no Program Funds and \$ 2,733.38 in Program Income for 5050-14A-B-I (Rehabilitation/reconstruction of residential structures) activities for LMMI families.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	9/40
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	9	18/40
<b># of Singlefamily Units</b>	0	18/40



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
139 Chaucer Ln.	Carrollton	NA	NA	30117	Not Validated / N
201 Ivory Ln.	Carrollton	NA	NA	30116	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5050-21A-X Carrollton

**Activity Title:** 5050-21A-X Carrollton

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$222,647.03

**Total Budget**

\$0.00

\$222,647.03

**Total Obligated**

\$0.00

\$204,419.47

**Total Funds Drawdown**

\$15,760.64

\$151,439.51

**Program Funds Drawdown**

\$0.00

\$93,831.65

**Program Income Drawdown**

\$15,760.64

\$57,607.86

**Program Income Received**

\$118,000.00

\$212,476.07

**Total Funds Expended**

\$0.00

\$35,735.52

Carrollton, City of

\$0.00

\$35,735.52

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of NSP grant by local government

**Location Description:**

**Activity Progress Narrative:**

Program Income in the amount of \$15,760.64 was spent on Administrative expenses during the quarter. However, no additional Program Funds were drawn.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5051-001-B-H Fulton

**Activity Title:** 5051-001-B-H Fulton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

09/13/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fulton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$537,962.25
<b>Total Budget</b>	\$0.00	\$537,962.25
<b>Total Obligated</b>	\$0.00	\$328,537.20
<b>Total Funds Drawdown</b>	\$275,451.59	\$480,015.59
<b>Program Funds Drawdown</b>	\$275,451.59	\$480,015.59
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Fulton County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

Program Funds in the amount of \$209,327.22 were drawn during the quarter to fund the acquisition of homes that will be sold to LH25 households.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/2
<b># of Parcels acquired voluntarily</b>	0	0/2

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/2



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5051-001-B-I Fulton  
**Activity Title:** 5051-001-B-I Fulton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fulton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$842,576.90
<b>Total Budget</b>	\$0.00	\$842,576.90
<b>Total Obligated</b>	\$0.00	\$838,856.06
<b>Total Funds Drawdown</b>	\$422,684.70	\$547,709.51
<b>Program Funds Drawdown</b>	\$422,684.70	\$547,709.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Fulton County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon properties for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

Program Funds in the amount of \$488,809.07 were drawn during the quarter to fund the acquisition of homes that will be sold to LMMI households.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4
<b># of Parcels acquired voluntarily</b>	0	0/4

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/4



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5051-013-A-H Fulton

**Activity Title:** 5051-013-A-H Fulton

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fulton County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,000.00
<b>Total Budget</b>	\$0.00	\$25,000.00
<b>Total Obligated</b>	\$0.00	\$14,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Fulton County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance to LH25 eligible households to purchase foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund homebuyer assistance for LH25 purchasers.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5051-013-A-I Fulton

**Activity Title:** 5051-013-A-I Fulton

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fulton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$28,000.00
<b>Total Budget</b>	\$0.00	\$28,000.00
<b>Total Obligated</b>	\$0.00	\$28,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Fulton County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance to LMMI eligible households to purchase foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund homebuyer assistance for LMMI purchasers.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5051-14A-B-H Fulton

**Activity Title:** 5051-14A-B-H Fulton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Fulton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$172,465.10
<b>Total Budget</b>	\$0.00	\$172,465.10
<b>Total Obligated</b>	\$0.00	\$53,622.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Carrollton, City of	\$0.00	\$36,046.00
Fulton County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon units for resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund the rehabilitation of homes that will be sold to LH25 purchasers.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/2
<b># ELI Households (0-30% AMI)</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5051-14A-B-I Fulton

**Activity Title:** 5051-14A-B-I Fulton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Fulton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,112.80
<b>Total Budget</b>	\$0.00	\$100,112.80
<b>Total Obligated</b>	\$0.00	\$98,136.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Fulton County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund the rehabilitation of homes to be sold to LMMI purchasers.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/4



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5051-21A-X Fulton

**Activity Title:** 5051-21A-X Fulton

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fulton County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

**To Date**

N/A

\$137,472.36

**Total Budget**

\$0.00

\$137,472.36

**Total Obligated**

\$0.00

\$86,791.60

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Fulton County

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund Fulton County's NSP1 administrative expenses.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5052-001-B-H NW GA RC

**Activity Title:** 5052-001-B-H NW GA RC

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,626,849.09
<b>Total Budget</b>	\$0.00	\$1,626,849.09
<b>Total Obligated</b>	\$0.00	\$1,608,055.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,579,433.43
<b>Program Funds Drawdown</b>	\$0.00	\$1,527,627.89
<b>Program Income Drawdown</b>	\$0.00	\$51,805.54
<b>Program Income Received</b>	\$0.00	\$51,805.54
<b>Total Funds Expended</b>	\$0.00	\$344,245.13
Northwest Georgia Regional Commission	\$0.00	\$344,245.13
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

No new Program Funds or Program Income funds were drawn by the NWGRC from this activity budget (5052-001-B-H Acquisition - general) during the quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	20/29
<b># of Parcels acquired voluntarily</b>	0	13/29

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	20	40/29



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5052-001-B-I NW GA RC

**Activity Title:** 5052-001-B-I NW GA RC

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,695,550.27
<b>Total Budget</b>	\$0.00	\$3,695,550.27
<b>Total Obligated</b>	\$0.00	\$3,657,295.27
<b>Total Funds Drawdown</b>	\$0.00	\$3,673,295.27
<b>Program Funds Drawdown</b>	\$0.00	\$3,657,295.27
<b>Program Income Drawdown</b>	\$0.00	\$16,000.00
<b>Program Income Received</b>	\$0.00	\$122,099.01
<b>Total Funds Expended</b>	\$0.00	\$2,608,362.50
Northwest Georgia Regional Commission	\$0.00	\$2,608,362.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund the acquisition of properties to be sold to LMMI purchasers.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	46/48
<b># of Parcels acquired voluntarily</b>	0	46/48

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	46/48



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5052-004-D-I NW GA RC

**Activity Title:** 5052-004-D-I NW GA RC

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Northwest Georgia Regional Commission	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund the demolition of substandard properties.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5052-012-E-H NW GA RC

**Activity Title:** 5052-012-E-H NW GA RC

**Activity Category:**

Construction of new housing

**Project Number:**

04-Const

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

New Construction

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Northwest Georgia Regional Commission	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund the new construction of units for LH25 purchasers.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5052-012-E-I NW GA RC

**Activity Title:** 5052-012-E-I NW GA RC

**Activity Category:**

Construction of new housing

**Project Number:**

04-Const

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

New Construction

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$225,000.00
<b>Total Budget</b>	\$0.00	\$225,000.00
<b>Total Obligated</b>	\$0.00	\$225,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$224,999.00
<b>Program Funds Drawdown</b>	\$0.00	\$224,999.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$225,000.00
Northwest Georgia Regional Commission	\$0.00	\$225,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop blighted vacant property for construction of LMMI housing units.

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund the new construction of units for LMMI purchasers.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/30

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5052-013-A-H NW GA RC

**Activity Title:** 5052-013-A-H NW GA RC

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$159,881.01
<b>Total Budget</b>	\$0.00	\$159,881.01
<b>Total Obligated</b>	\$0.00	\$107,881.01
<b>Total Funds Drawdown</b>	\$0.00	\$87,494.01
<b>Program Funds Drawdown</b>	\$0.00	\$25,494.01
<b>Program Income Drawdown</b>	\$0.00	\$62,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,494.01
Northwest Georgia Regional Commission	\$0.00	\$25,494.01
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

No Program Funds and no Program Income funds were spent during the quarter to fund homebuyer assistance for LH25 purchasers.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/36
<b># of Singlefamily Units</b>	0	1/36



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/36	0/0	2/36	100.00
# Owner Households	0	0	0	2/36	0/0	2/36	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5052-013-A-I NW GA RC

**Activity Title:** 5052-013-A-I NW GA RC

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$199,122.07
<b>Total Budget</b>	\$0.00	\$199,122.07
<b>Total Obligated</b>	\$0.00	\$85,222.07
<b>Total Funds Drawdown</b>	\$0.00	\$56,222.07
<b>Program Funds Drawdown</b>	\$0.00	\$20,222.07
<b>Program Income Drawdown</b>	\$0.00	\$36,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$10,222.07
Northwest Georgia Regional Commission	\$0.00	\$10,222.07
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance to LMMI eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

No funds were expended on this activity (5052-013-A-I Homeownership Assistance to low- and moderate-income) by the NWGRC during this quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/48
<b># of Singlefamily Units</b>	0	2/48



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/36	2/48	100.00
# Owner Households	0	0	0	0/0	2/36	2/48	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5052-14A-B-H NW GA RC

**Activity Title:** 5052-14A-B-H NW GA RC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$408,384.61
<b>Total Budget</b>	\$0.00	\$408,384.61
<b>Total Obligated</b>	\$0.00	\$276,700.00
<b>Total Funds Drawdown</b>	\$0.00	\$146,315.59
<b>Program Funds Drawdown</b>	\$0.00	\$50,258.38
<b>Program Income Drawdown</b>	\$0.00	\$96,057.21
<b>Program Income Received</b>	\$0.00	\$96,057.21
<b>Total Funds Expended</b>	\$0.00	\$33,225.56
Northwest Georgia Regional Commission	\$0.00	\$33,225.56
<b>Match Contributed</b>	\$339,724.00	\$339,724.00

**Activity Description:**

Rehabilitation of foreclosed upon homes for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

No funds were expended on this activity (5052-14A-B-H Rehabilitation/reconstruction of residential structures) by the NWGRC during this quarter. However, \$339,724.00 in match/leverage funds were expended for LH25 activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	14/30
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	14	28/30
<b># of Singlefamily Units</b>	0	28/30



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
676 Twin Oaks Ln.	Dallas	NA	NA	30157	Not Validated / N
389 Merrill Meadows Pt.	Douglasville	NA	NA	30134	Not Validated / N
197 Spencer Dr.	Calhoun	NA	NA	30701	Not Validated / N
129 Silver Fox Trail	Dallas	NA	NA	30157	Not Validated / N
114 Shadow Ln.	Cartersville	NA	NA	30120	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5052-14A-B-I NW GA RC

**Activity Title:** 5052-14A-B-I NW GA RC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$923,895.39
<b>Total Budget</b>	\$0.00	\$923,895.39
<b>Total Obligated</b>	\$0.00	\$538,973.00
<b>Total Funds Drawdown</b>	\$0.00	\$524,851.51
<b>Program Funds Drawdown</b>	\$0.00	\$431,129.41
<b>Program Income Drawdown</b>	\$0.00	\$93,722.10
<b>Program Income Received</b>	\$0.00	\$93,722.10
<b>Total Funds Expended</b>	\$0.00	\$56,689.36
Northwest Georgia Regional Commission	\$0.00	\$56,689.36
<b>Match Contributed</b>	\$573,901.00	\$573,901.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

No funds were spent by the NWGRC on this activity (5052-14A-B-I Rehabilitation/reconstruction of residential structures) during this quarter. However, \$573,901 in match funds were expended for LMMI activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	26/48
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	26	52/48
<b># of Singlefamily Units</b>	0	52/48



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
65 Road No. 2 South SW	Cartersville	NA	NA	30120	Not Validated / N
201 Remington Place Blvd.	Dallas	NA	NA	30157	Not Validated / N
289 Merrill Meadows Point	Douglasville	NA	NA	30134	Not Validated / N
158 Deerfield Dr.	Hiram	NA	NA	30141	Not Validated / N
61 Bishop Mill Dr.	Cartersville	NA	NA	30120	Not Validated / N
19 Fairview Heights	Dallas	NA	NA	30157	Not Validated / N
153 Merrill Meadows Point	Douglasville	NA	NA	30134	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5052-21A-X NW GA RC

**Activity Title:** 5052-21A-X NW GA RC

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$493,537.42
<b>Total Budget</b>	\$0.00	\$493,537.42
<b>Total Obligated</b>	\$0.00	\$414,837.00
<b>Total Funds Drawdown</b>	\$0.00	\$175,172.97
<b>Program Funds Drawdown</b>	\$0.00	\$175,172.97
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$554,745.00
<b>Total Funds Expended</b>	\$0.00	\$83,157.64
Northwest Georgia Regional Commission	\$0.00	\$83,157.64
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP award by grantee

**Location Description:**

**Activity Progress Narrative:**

No funds were spent by the NWGRC on this activity (Admin.) during this quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5054-001-B-H Atlanta

**Activity Title:** 5054-001-B-H Atlanta

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Atlanta, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$95,078.51

\$72,742.26

\$22,336.25

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$906,824.04

\$906,824.04

\$765,187.42

\$727,409.65

\$705,073.40

\$22,336.25

\$0.00

\$57,575.00

\$57,575.00

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, \$ 72,742.26 in Program Funds and \$ 22,336.25 in Program Income funds were spent on 5054-001-B-H (Acquisition-general) activities by the City of Atlanta.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/32
<b># of Parcels acquired voluntarily</b>	0	5/32

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/32



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5054-001-B-I Atlanta

**Activity Title:** 5054-001-B-I Atlanta

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Atlanta, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$51,284.06

\$3,666.74

\$47,617.32

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,616,088.71

\$1,616,088.71

\$1,672,528.54

\$1,602,684.67

\$1,555,067.35

\$47,617.32

\$0.00

\$583,336.02

\$583,336.02

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, \$ 3,666.74 in Program Funds and \$ 47,617.32 in Program Income funds were spent on 5054-001-B-I (Acquisition-general) activities by the City of Atlanta.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	16/43
<b># of Parcels acquired voluntarily</b>	0	16/43

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	16/43



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5054-002-B-H Atlanta

**Activity Title:** 5054-002-B-H Atlanta

**Activity Category:**

Disposition

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$18,100.00

**Total Budget**

\$0.00

\$18,100.00

**Total Obligated**

\$0.00

\$50,000.00

**Total Funds Drawdown**

\$0.00

\$350.00

**Program Funds Drawdown**

\$0.00

\$350.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Atlanta, City of

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Disposition of foreclosed upon properties to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no Program Funds or Program Income funds were spent on 5054-002-B-H (Disposition) activities by the City of Atlanta.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5054-002-B-I Atlanta

**Activity Title:** 5054-002-B-I Atlanta

**Activity Category:**

Disposition

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Atlanta, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$7,025.00

\$0.00

\$7,025.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$21,549.11

\$21,549.11

\$120,650.00

\$7,725.00

\$700.00

\$7,025.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Disposition of foreclosed upon properties to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no Program Funds and 7,025.00 in Program Income funds were spent on 5054-002-B-I (Disposition) activities by the City of Atlanta.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5054-004-A-H Atlanta

**Activity Title:** 5054-004-A-H Atlanta

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$32,105.00

**Total Budget**

\$0.00

\$32,105.00

**Total Obligated**

\$0.00

\$32,105.00

**Total Funds Drawdown**

\$190.00

\$32,105.00

**Program Funds Drawdown**

\$0.00

\$31,915.00

**Program Income Drawdown**

\$190.00

\$190.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Atlanta, City of

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Clearance of blighted properties for redevelopment of housing for LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no Program Funds and \$190 in Program Income Funds were spent on 5054-004-A-H (Clearance and Demolition) activities by the City of Atlanta.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5054-004-A-I Atlanta

**Activity Title:** 5054-004-A-I Atlanta

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$162,650.00
<b>Total Budget</b>	\$0.00	\$162,650.00
<b>Total Obligated</b>	\$0.00	\$146,150.00
<b>Total Funds Drawdown</b>	\$13,974.00	\$120,190.00
<b>Program Funds Drawdown</b>	\$0.00	\$106,216.00
<b>Program Income Drawdown</b>	\$13,974.00	\$13,974.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Atlanta, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$1,645.00	\$1,645.00

**Activity Description:**

Clearance of blighted properties

**Location Description:**

**Activity Progress Narrative:**

Five unoccupied substandard single family homes were demolished during the quarter, removing blight from the neighborhoods.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	5	5/9
<b># of Housing Units</b>	5	5/9
<b># of Singlefamily Units</b>	5	5/9



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
1059 Cato Street	Atlanta	NA	NA	30318	Not Validated / N
1981 Lois Place	Atlanta	NA	NA	30318	Not Validated / N
1170 Edgefield Drive	Atlanta	NA	NA	30310	Not Validated / N
471 Stephens Street	Atlanta	NA	NA	30310	Not Validated / N
2208 Polar Rock Place	Atlanta	NA	NA	30315	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5054-013-A-H Atlanta

**Activity Title:** 5054-013-A-H Atlanta

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,000.00
<b>Total Budget</b>	\$0.00	\$12,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,000.00
Atlanta, City of	\$0.00	\$25,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide Homebuyer assistance to LH25 eligible household

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no Program Funds and no Program Income Funds were spent on 5054-013-A-H (Clearance and Demolition) activities by the City of Atlanta.

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		2/1	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/1	0/0	2/1	0.00
# Owner Households	0	0	0	0/1	0/0	2/1	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5054-013-A-I Atlanta

**Activity Title:** 5054-013-A-I Atlanta

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$176,850.00
<b>Total Budget</b>	\$0.00	\$176,850.00
<b>Total Obligated</b>	\$0.00	\$138,850.00
<b>Total Funds Drawdown</b>	\$0.00	\$137,650.00
<b>Program Funds Drawdown</b>	\$0.00	\$137,650.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Atlanta, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance to LMMI eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no Program Funds and no Program Income Funds were spent on 5054-013-A-I (Clearance and Demolition) activities by the City of Atlanta.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/8
<b># of Singlefamily Units</b>	0	6/8



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5054-14A-B-H Atlanta

**Activity Title:** 5054-14A-B-H Atlanta

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2011

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Atlanta, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$300,062.60
<b>Total Budget</b>	\$0.00	\$300,062.60
<b>Total Obligated</b>	\$0.00	\$254,186.51
<b>Total Funds Drawdown</b>	\$6,959.00	\$16,012.94
<b>Program Funds Drawdown</b>	\$0.00	\$9,053.94
<b>Program Income Drawdown</b>	\$6,959.00	\$6,959.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Atlanta, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$114,795.02	\$114,795.02

**Activity Description:**

Rehabilitation of foreclosed upon units for resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

Two additional homes were sold to qualified LH25 households during the quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	2	2/6

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	2	3/6
<b># of Singlefamily Units</b>	2	3/6



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	2	0	2	2/6	0/0	2/6	100.00
# Owner Households	2	0	2	2/6	0/0	2/6	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
60 Thayer Avenue	Atlanta	NA	NA	30315	Not Validated / N
1384 Lansing Street	Atlanta	NA	NA	30315	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 5054-14A-B-I Atlanta

**Activity Title:** 5054-14A-B-I Atlanta

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$878,273.07
<b>Total Budget</b>	\$0.00	\$878,273.07
<b>Total Obligated</b>	\$0.00	\$569,872.53
<b>Total Funds Drawdown</b>	\$145,468.96	\$241,472.23
<b>Program Funds Drawdown</b>	\$0.00	\$96,003.27
<b>Program Income Drawdown</b>	\$145,468.96	\$145,468.96
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Atlanta, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$165,158.50	\$165,158.50

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, the City of Atlanta expended \$145,469 in Program Income and \$165,159 of Match/leverage for activity 5054-14A-B-I (Rehab-LMMI) . Please note that 2 households met the end-use criteria this quarter, but the HH data entered this quarter represents a prior period correction.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/19
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/19



# of Singlefamily Units

0

8/19

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	9/10	9/19	100.00
# Owner Households	0	9	9	0/0	9/10	9/19	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
210 Mayson Ave	Atlanta	NA	NA	30309	Not Validated / N
965 Oak St	Atlanta	NA	NA	30310	Not Validated / N

### Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5054-21A-X Atlanta

**Activity Title:** 5054-21A-X Atlanta

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$270,148.20

**Total Budget**

\$0.00

\$270,148.20

**Total Obligated**

\$0.00

\$238,787.00

**Total Funds Drawdown**

\$35,513.60

\$102,082.35

**Program Funds Drawdown**

\$35,513.60

\$102,082.35

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$17,255.02

Atlanta, City of

\$0.00

\$17,255.02

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of NSP award by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, \$ 35,513.60 in Program Funds were spent on 5054-21A-X (Administration) activities by the City of Atlanta.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5055-004-D-I Augusta

**Activity Title:** 5055-004-D-I Augusta

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Augusta/Richmond County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$39,465.75
<b>Total Budget</b>	\$0.00	\$39,465.75
<b>Total Obligated</b>	\$0.00	\$39,465.75
<b>Total Funds Drawdown</b>	\$0.00	\$39,465.75
<b>Program Funds Drawdown</b>	\$0.00	\$39,465.75
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Augusta/Richmond County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance of blighted structures

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were expended by the City of Augusta for 5055-004-D-I (Clearance and Demolition) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5055-21A-X-Augusta

**Activity Title:** 5055-21A-X-Augusta

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Augusta/Richmond County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,519.05
<b>Total Budget</b>	\$0.00	\$2,519.05
<b>Total Obligated</b>	\$0.00	\$2,519.05
<b>Total Funds Drawdown</b>	\$0.00	\$2,519.05
<b>Program Funds Drawdown</b>	\$0.00	\$2,519.05
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$434.14
Augusta/Richmond County	\$0.00	\$434.14
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were expended by the City of Augusta for 5055-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5056-001-B-H Cobb

**Activity Title:** 5056-001-B-H Cobb

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cobb County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,797,627.02
<b>Total Budget</b>	\$0.00	\$1,797,627.02
<b>Total Obligated</b>	\$0.00	\$1,454,045.20
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cobb County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of a multifamily rental property for rehab and rental to LH25 households (LIHTC Project).

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Cobb County on 5056-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/238



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5056-001-B-I Cobb

**Activity Title:** 5056-001-B-I Cobb

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cobb County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$298,938.00
<b>Total Budget</b>	\$0.00	\$298,938.00
<b>Total Obligated</b>	\$0.00	\$195,272.25
<b>Total Funds Drawdown</b>	\$0.00	\$298,938.00
<b>Program Funds Drawdown</b>	\$0.00	\$195,272.25
<b>Program Income Drawdown</b>	\$0.00	\$103,665.75
<b>Program Income Received</b>	\$103,665.75	\$103,665.75
<b>Total Funds Expended</b>	\$0.00	\$195,272.25
Cobb County	\$0.00	\$195,272.25
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Cobb County on 5056-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/3
<b># of Parcels acquired voluntarily</b>	0	5/3

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/3



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5056-013-A-H Cobb

**Activity Title:** 5056-013-A-H Cobb

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cobb County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cobb County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Cobb County on 5056-013-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5056-013-A-I Cobb

**Activity Title:** 5056-013-A-I Cobb

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cobb County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,106.15
<b>Total Budget</b>	\$0.00	\$6,106.15
<b>Total Obligated</b>	\$0.00	\$6,106.15
<b>Total Funds Drawdown</b>	\$0.00	\$6,106.15
<b>Program Funds Drawdown</b>	\$0.00	\$6,106.15
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,106.15
Cobb County	\$0.00	\$6,106.15
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance for LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Cobb County on 5056-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/2
<b># of Singlefamily Units</b>	0	1/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5056-14A-B-H Cobb

**Activity Title:** 5056-14A-B-H Cobb

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cobb County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$161,560.58
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cobb County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Cobb County on 5056-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5056-14A-B-I Cobb

**Activity Title:** 5056-14A-B-I Cobb

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cobb County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$41,061.14
<b>Total Budget</b>	\$0.00	\$41,061.14
<b>Total Obligated</b>	\$0.00	\$19,838.96
<b>Total Funds Drawdown</b>	\$0.00	\$41,061.14
<b>Program Funds Drawdown</b>	\$0.00	\$19,838.96
<b>Program Income Drawdown</b>	\$0.00	\$21,222.18
<b>Program Income Received</b>	\$0.00	\$21,222.18
<b>Total Funds Expended</b>	\$0.00	\$19,838.96
Cobb County	\$0.00	\$19,838.96
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of foreclosed upon property for resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Cobb County on 5056-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	4/3
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/3
<b># of Singlefamily Units</b>	0	4/3



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5056-21A-X Cobb

**Activity Title:** 5056-21A-X Cobb

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

09-Admin

**Project Title:**

Administration

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cobb County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.01
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cobb County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Cobb on 5056-21A-X (Admin) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5057-001-B-H Covington

**Activity Title:** 5057-001-B-H Covington

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Covington, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$134,923.34
<b>Total Budget</b>	\$0.00	\$134,923.34
<b>Total Obligated</b>	\$0.00	\$100,755.20
<b>Total Funds Drawdown</b>	\$0.00	\$100,755.20
<b>Program Funds Drawdown</b>	\$0.00	\$100,755.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$402,815.97
Covington, City of	\$0.00	\$402,815.97
<b>Match Contributed</b>	\$0.00	\$6,000.00

**Activity Description:**

Acquisition of foreclosed upon units for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Covington on 5057-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/8
<b># of Singlefamily Units</b>	0	8/8



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5057-001-B-I Covington

**Activity Title:** 5057-001-B-I Covington

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Covington, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$344,724.36
<b>Total Budget</b>	\$0.00	\$344,724.36
<b>Total Obligated</b>	\$0.00	\$347,682.86
<b>Total Funds Drawdown</b>	\$0.00	\$344,724.36
<b>Program Funds Drawdown</b>	\$0.00	\$339,987.08
<b>Program Income Drawdown</b>	\$0.00	\$4,737.28
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Covington, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$18,200.00

**Activity Description:**

Acquisition of foreclosed upon units for rehab/resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Covington on 5057-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# of Housing Units	0	0/2

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5057-14A-B-H Covington

**Activity Title:** 5057-14A-B-H Covington

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Covington, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$39,196.01
<b>Total Budget</b>	\$0.00	\$39,196.01
<b>Total Obligated</b>	\$0.00	\$53,500.23
<b>Total Funds Drawdown</b>	\$0.00	\$34,558.70
<b>Program Funds Drawdown</b>	\$0.00	\$34,558.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Covington, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Covington on 5057-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Households</b>	0	0	0	0/1	0/0	0/1	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5057-21A-X Covington

**Activity Title:** 5057-21A-X Covington

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Covington, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$31,270.42
<b>Total Budget</b>	\$0.00	\$31,270.42
<b>Total Obligated</b>	\$0.00	\$31,270.42
<b>Total Funds Drawdown</b>	\$0.00	\$30,840.45
<b>Program Funds Drawdown</b>	\$0.00	\$30,840.45
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$13,230.00
<b>Total Funds Expended</b>	\$0.00	\$25,254.03
Covington, City of	\$0.00	\$25,254.03
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, no funds were spent by Covington on 5057-21A-X (Admin) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5058-013-A-H Douglas

**Activity Title:** 5058-013-A-H Douglas

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Douglas County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide Homebuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Douglas Co. spent no funds on 5058-013-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5058-013-A-I Douglas

**Activity Title:** 5058-013-A-I Douglas

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$28,000.00
<b>Total Budget</b>	\$0.00	\$28,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Douglas County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide Homebuyer assistance to LMMI eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Douglas Co. spent no funds on 5058-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5058-14A-B-H Douglas

**Activity Title:** 5058-14A-B-H Douglas

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

10/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$285,781.93
<b>Total Budget</b>	\$0.00	\$285,781.93
<b>Total Obligated</b>	\$0.00	\$210,000.00
<b>Total Funds Drawdown</b>	\$98,749.48	\$108,616.75
<b>Program Funds Drawdown</b>	\$0.00	\$9,867.27
<b>Program Income Drawdown</b>	\$98,749.48	\$98,749.48
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Douglas County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Douglas Co. spent no Program Funds and \$ 98,749.48 in Program Income funds on 5058-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/6
<b># ELI Households (0-30% AMI)</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/6



**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5058-14A-B-I Douglas

**Activity Title:** 5058-14A-B-I Douglas

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

10/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$959,066.48
<b>Total Budget</b>	\$0.00	\$959,066.48
<b>Total Obligated</b>	\$0.00	\$766,050.00
<b>Total Funds Drawdown</b>	\$287,749.52	\$513,061.03
<b>Program Funds Drawdown</b>	\$0.00	\$225,311.51
<b>Program Income Drawdown</b>	\$287,749.52	\$287,749.52
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Douglas County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Douglas Co. spent no Program Funds and \$ 287,749.52 in Program Income funds on 5058-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	11/21

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/21



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/18	0/21	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5058-21A-X Douglas

**Activity Title:** 5058-21A-X Douglas

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$228,571.00
<b>Total Budget</b>	\$0.00	\$228,571.00
<b>Total Obligated</b>	\$0.00	\$228,571.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$23,872.07
<b>Total Funds Expended</b>	\$0.00	\$0.00
Douglas County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Douglas Co. drew down no funds for 5058-21A-X (Administration).

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5060-001-B-H Fitzgerald

**Activity Title:** 5060-001-B-H Fitzgerald

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$383,864.48
<b>Total Budget</b>	\$0.00	\$383,864.48
<b>Total Obligated</b>	\$0.00	\$367,869.93
<b>Total Funds Drawdown</b>	\$0.00	\$383,864.48
<b>Program Funds Drawdown</b>	\$0.00	\$367,869.93
<b>Program Income Drawdown</b>	\$0.00	\$15,994.55
<b>Program Income Received</b>	\$0.00	\$15,994.55
<b>Total Funds Expended</b>	\$0.00	\$154,589.27
Fitzgerald, City of	\$0.00	\$154,589.27
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Fitzgerald Regional expended no funds for 5060-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/12
<b># of Parcels acquired voluntarily</b>	0	2/12

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/12



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5060-001-B-I Fitzgerald

**Activity Title:** 5060-001-B-I Fitzgerald

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$892,327.64
<b>Total Budget</b>	\$0.00	\$892,327.64
<b>Total Obligated</b>	\$0.00	\$653,152.88
<b>Total Funds Drawdown</b>	\$73,071.00	\$855,369.57
<b>Program Funds Drawdown</b>	\$0.00	\$653,152.88
<b>Program Income Drawdown</b>	\$73,071.00	\$202,216.69
<b>Program Income Received</b>	\$0.00	\$239,174.76
<b>Total Funds Expended</b>	\$0.00	\$234,395.45
Fitzgerald, City of	\$0.00	\$234,395.45
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Fitzgerald Regional expended no Treasury funds and \$73,071 in Program Income funds for 5060-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	13/48
<b># of Parcels acquired voluntarily</b>	0	13/48

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/48



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5060-012-E-I Fitzgerald

**Activity Title:** 5060-012-E-I Fitzgerald

**Activity Category:**

Construction of new housing

**Project Number:**

04-Const

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

New Construction

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$239,514.70
<b>Total Budget</b>	\$0.00	\$239,514.70
<b>Total Obligated</b>	\$0.00	\$156,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$239,514.70
<b>Program Funds Drawdown</b>	\$0.00	\$156,000.00
<b>Program Income Drawdown</b>	\$0.00	\$83,514.70
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$60,000.00
Fitzgerald, City of	\$0.00	\$60,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction on foreclosed upon property for resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Fitzgerald Regional expended no funds for 5060-012-E-I (Construction of new housing) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/10
<b># of Singlefamily Units</b>	0	1/10



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5060-013-A-H Fitzgerald

**Activity Title:** 5060-013-A-H Fitzgerald

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$82,623.20
<b>Total Budget</b>	\$0.00	\$82,623.20
<b>Total Obligated</b>	\$0.00	\$54,723.20
<b>Total Funds Drawdown</b>	\$0.00	\$82,623.20
<b>Program Funds Drawdown</b>	\$0.00	\$54,723.20
<b>Program Income Drawdown</b>	\$0.00	\$27,900.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$28,950.00
Fitzgerald, City of	\$0.00	\$28,950.00
<b>Match Contributed</b>	\$0.00	\$18,200.00

**Activity Description:**

Homebuyer assistance to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Fitzgerald Regional expended no funds for 5060-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/10
<b># of Singlefamily Units</b>	0	5/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/10	0/0	6/10	100.00
# Owner Households	0	0	0	6/10	0/0	6/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 5060-013-A-I Fitzgerald**

**Activity Title: 5060-013-A-I Fitzgerald**

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$216,009.87
<b>Total Budget</b>	\$0.00	\$216,009.87
<b>Total Obligated</b>	\$0.00	\$158,364.59
<b>Total Funds Drawdown</b>	\$27,900.00	\$181,151.80
<b>Program Funds Drawdown</b>	\$23,145.25	\$157,022.05
<b>Program Income Drawdown</b>	\$4,754.75	\$24,129.75
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$41,850.00
Fitzgerald, City of	\$0.00	\$41,850.00
<b>Match Contributed</b>	\$0.00	\$475,023.00

**Activity Description:**

Homebuyer assistance to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Fitzgerald Regional expended \$23,145 in Treasury Funds and \$4755 in Program Income for 5060-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	7/15
<b># of Singlefamily Units</b>	0	7/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/15	7/15	28.57
# Owner Households	0	0	0	0/0	2/15	7/15	28.57

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5060-14A-B-H Fitzgerald

**Activity Title:** 5060-14A-B-H Fitzgerald

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$212,209.65
<b>Total Budget</b>	\$0.00	\$212,209.65
<b>Total Obligated</b>	\$0.00	\$212,209.65
<b>Total Funds Drawdown</b>	\$0.00	\$160,263.00
<b>Program Funds Drawdown</b>	\$0.00	\$160,263.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20,455.00
Fitzgerald, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing unitsa for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Fitzgerald Regional expended no funds for 5060-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/12

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/12
<b># of Singlefamily Units</b>	0	2/12



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/12	0/0	0/12	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5060-14A-B-I Fitzgerald

**Activity Title:** 5060-14A-B-I Fitzgerald

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$386,569.81
<b>Total Budget</b>	\$0.00	\$386,569.81
<b>Total Obligated</b>	\$0.00	\$358,619.12
<b>Total Funds Drawdown</b>	\$0.00	\$360,586.08
<b>Program Funds Drawdown</b>	\$0.00	\$354,452.59
<b>Program Income Drawdown</b>	\$0.00	\$6,133.49
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Fitzgerald, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Fitzgerald Regional expended no funds for 5060-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Households</b>	0	0	0	0/0	0/48	0/48	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5060-21A-X Fitzgerald

**Activity Title:** 5060-21A-X Fitzgerald

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Fitzgerald, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$9,000.00

\$9,000.00

\$0.00

\$0.01

\$0.00

\$0.00

\$0.00

**To Date**

\$159,889.54

\$159,889.54

\$159,889.54

\$68,500.00

\$68,500.00

\$0.00

\$0.02

\$26,500.00

\$26,500.00

\$0.00

**Activity Description:**

administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Fitzgerald Regional expended \$9000 in Treasury funds and \$49,923 in Program Income for 5060-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5061-001-B-H Garden City

**Activity Title:** 5061-001-B-H Garden City

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Garden City, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$89,224.66
<b>Total Budget</b>	\$0.00	\$89,224.66
<b>Total Obligated</b>	\$0.00	\$91,050.00
<b>Total Funds Drawdown</b>	\$0.00	\$89,224.66
<b>Program Funds Drawdown</b>	\$0.00	\$89,224.66
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Garden City, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Garden City expended no funds for 5061-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/1	0/0	0/1	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5061-001-B-I Garden City

**Activity Title:** 5061-001-B-I Garden City

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Garden City, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$158,949.60
<b>Total Budget</b>	\$0.00	\$158,949.60
<b>Total Obligated</b>	\$0.00	\$161,877.00
<b>Total Funds Drawdown</b>	\$0.00	\$158,949.60
<b>Program Funds Drawdown</b>	\$0.00	\$158,949.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Garden City, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisiotn of foreclosed upon housing units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Garden City expended no funds for 5061-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5061-14A-B-H Garden City

**Activity Title:** 5061-14A-B-H Garden City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Garden City, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,933.00
<b>Total Budget</b>	\$0.00	\$11,933.00
<b>Total Obligated</b>	\$0.00	\$8,604.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Garden City, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon property for resale to LH25 eligible household

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Garden City expended no funds for 5061-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5061-14A-B-I Garden City

**Activity Title:** 5061-14A-B-I Garden City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Garden City, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$27,233.82
<b>Total Budget</b>	\$0.00	\$27,233.82
<b>Total Obligated</b>	\$0.00	\$25,810.08
<b>Total Funds Drawdown</b>	\$13,428.00	\$13,428.00
<b>Program Funds Drawdown</b>	\$13,428.00	\$13,428.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Garden City, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitaiton of foreclosed upon units for resale to LMMI households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Garden City expended \$13,428 in Treasury funds for 5061-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5061-21A-X Garden City

**Activity Title:** 5061-21A-X Garden City

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Garden City, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,340.92
<b>Total Budget</b>	\$0.00	\$18,340.92
<b>Total Obligated</b>	\$0.00	\$18,340.92
<b>Total Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Garden City, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Garden City expended no funds for 5061-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5062-001-B-H Griffin

**Activity Title:** 5062-001-B-H Griffin

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Griffin, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$148,423.83
<b>Total Budget</b>	\$0.00	\$148,423.83
<b>Total Obligated</b>	\$0.00	\$148,423.83
<b>Total Funds Drawdown</b>	\$0.00	\$141,294.41
<b>Program Funds Drawdown</b>	\$0.00	\$141,294.41
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$35,100.00
Griffin, City of	\$0.00	\$35,100.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and redale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Griffin expended no funds for 5062-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/7
<b># of Parcels acquired voluntarily</b>	0	2/7

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/7



**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5062-001-B-I Griffin

**Activity Title:** 5062-001-B-I Griffin

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Griffin, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$449,858.99
<b>Total Budget</b>	\$0.00	\$449,858.99
<b>Total Obligated</b>	\$0.00	\$449,858.99
<b>Total Funds Drawdown</b>	\$0.00	\$449,858.99
<b>Program Funds Drawdown</b>	\$0.00	\$449,858.99
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$62,497.60
Griffin, City of	\$0.00	\$62,497.60
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Griffin expended no funds for 5062-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/13
<b># of Parcels acquired voluntarily</b>	0	10/13

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/13



**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5062-14A-B-H Griffin

**Activity Title:** 5062-14A-B-H Griffin

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Griffin, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$118,462.79
<b>Total Budget</b>	\$0.00	\$118,462.79
<b>Total Obligated</b>	\$0.00	\$55,337.44
<b>Total Funds Drawdown</b>	\$0.00	\$19,157.08
<b>Program Funds Drawdown</b>	\$0.00	\$19,157.08
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$549.73
Griffin, City of	\$0.00	\$549.73
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Griffin expended no funds for 5062-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	1	3/7
<b># of Singlefamily Units</b>	2	3/7



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5062-14A-B-I Griffin

**Activity Title:** 5062-14A-B-I Griffin

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Griffin, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$284,352.99
<b>Total Budget</b>	\$0.00	\$284,352.99
<b>Total Obligated</b>	\$0.00	\$284,352.99
<b>Total Funds Drawdown</b>	\$0.00	\$55,232.10
<b>Program Funds Drawdown</b>	\$0.00	\$55,232.10
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$154.54
Griffin, City of	\$0.00	\$154.54
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon units for resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Griffin expended no funds for 5062-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/13
<b># of Singlefamily Units</b>	0	1/13



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5062-21A-X Griffin

**Activity Title:** 5062-21A-X Griffin

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Griffin, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$66,446.71
<b>Total Budget</b>	\$0.00	\$66,446.71
<b>Total Obligated</b>	\$0.00	\$66,446.71
<b>Total Funds Drawdown</b>	\$0.00	\$66,446.71
<b>Program Funds Drawdown</b>	\$0.00	\$66,446.71
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$28,641.42
Griffin, City of	\$0.00	\$28,641.42
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Griffin expended no funds for 5062-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5063-001-B-H Gwinnett

**Activity Title:** 5063-001-B-H Gwinnett

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gwinnett County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$467,679.93
<b>Total Budget</b>	\$0.00	\$467,679.93
<b>Total Obligated</b>	\$0.00	\$467,679.93
<b>Total Funds Drawdown</b>	\$0.00	\$467,679.93
<b>Program Funds Drawdown</b>	\$0.00	\$467,679.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Gwinnett County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Gwinnett Co. expended no funds for 5063-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	23/1
<b># of Parcels acquired voluntarily</b>	0	23/1

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	23/23



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5063-001-B-I Gwinnett

**Activity Title:** 5063-001-B-I Gwinnett

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gwinnett County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,404,390.62
<b>Total Budget</b>	\$0.00	\$2,404,390.62
<b>Total Obligated</b>	\$349,390.62	\$2,404,390.62
<b>Total Funds Drawdown</b>	\$658,177.70	\$2,040,531.45
<b>Program Funds Drawdown</b>	\$653,866.90	\$2,036,220.65
<b>Program Income Drawdown</b>	\$4,310.80	\$4,310.80
<b>Program Income Received</b>	\$4,310.80	\$4,310.80
<b>Total Funds Expended</b>	\$0.00	\$1,376,353.75
Gwinnett County	\$0.00	\$1,376,353.75
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Gwinnett Co. expended \$653,857 in Treasury funds and \$4,311 in Program Income for 5063-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/47
<b># of Parcels acquired voluntarily</b>	0	10/47

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/47



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5063-013-A-H Gwinnett

**Activity Title:** 5063-013-A-H Gwinnett

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gwinnett County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Gwinnett County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Gwinnett Co. expended no funds for 5063-013-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5063-013-A-I Gwinnett

**Activity Title:** 5063-013-A-I Gwinnett

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gwinnett County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$112,500.00
<b>Total Budget</b>	\$0.00	\$112,500.00
<b>Total Obligated</b>	\$67,500.00	\$112,500.00
<b>Total Funds Drawdown</b>	\$22,500.00	\$112,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$45,000.00
<b>Program Income Drawdown</b>	\$22,500.00	\$67,500.00
<b>Program Income Received</b>	\$67,500.00	\$67,500.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Gwinnett County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistacne to LMMI eligible households for purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Gwinnett Co. expended \$67,500 in Treasury Funds and \$22,500 in Program Income for 5063-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5063-14A-B-H Gwinnett

**Activity Title:** 5063-14A-B-H Gwinnett

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gwinnett County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$534,947.89
<b>Total Budget</b>	\$0.00	\$534,947.89
<b>Total Obligated</b>	(\$416,890.62)	\$115,429.45
<b>Total Funds Drawdown</b>	\$110,815.41	\$534,947.89
<b>Program Funds Drawdown</b>	\$110,815.41	\$115,429.45
<b>Program Income Drawdown</b>	\$0.00	\$419,518.44
<b>Program Income Received</b>	\$0.00	\$419,518.44
<b>Total Funds Expended</b>	\$0.00	\$0.00
Gwinnett County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Gwinnett Co. expended \$110,815 in Treasury Funds for 5063-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5063-14A-B-I Gwinnett

**Activity Title:** 5063-14A-B-I Gwinnett

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gwinnett County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$567,258.52
<b>Total Budget</b>	\$0.00	\$567,258.52
<b>Total Obligated</b>	\$0.00	\$567,258.52
<b>Total Funds Drawdown</b>	\$23,332.39	\$511,357.27
<b>Program Funds Drawdown</b>	\$17,882.39	\$306,490.11
<b>Program Income Drawdown</b>	\$5,450.00	\$204,867.16
<b>Program Income Received</b>	\$204,867.16	\$204,867.16
<b>Total Funds Expended</b>	\$0.00	\$9,150.00
Gwinnett County	\$0.00	\$9,150.00
<b>Match Contributed</b>	\$1,679,854.00	\$1,679,854.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Gwinnett Co. expended \$17,882 in Treasury Funds, \$5,450 in Program Income, and \$1,679,854 in leveraged funds for 5063-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/40

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/40
<b># of Singlefamily Units</b>	0	10/40



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
4011 Ash Tree St.	Snellville	NA	NA	30039	Not Validated / N
4059 Kittery Point	Snellville	NA	NA	30039	Not Validated / N
4109 Kittery Point	Snellville	NA	NA	30039	Not Validated / N
3860 Kittery Point	Snellville	NA	NA	30039	Not Validated / N
3839 Kittery Point	Snellville	NA	NA	30039	Not Validated / N
3004 Wind Springs Way	Snellville	NA	NA	30039	Not Validated / N
3819 Kittery Point	Snellville	NA	NA	30039	Not Validated / N
3809 Kittery Point	Snellville	NA	NA	30039	Not Validated / N
3869 Kittery Point	Snellville	NA	NA	30039	Not Validated / N
4080 Kittery Point	Snellville	NA	NA	30039	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5063-21A-X Gwinnett

**Activity Title:** 5063-21A-X Gwinnett

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gwinnett County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$234,079.67
<b>Total Budget</b>	\$0.00	\$234,079.67
<b>Total Obligated</b>	\$0.00	\$234,079.67
<b>Total Funds Drawdown</b>	\$54,475.48	\$87,193.22
<b>Program Funds Drawdown</b>	\$25,677.20	\$25,677.20
<b>Program Income Drawdown</b>	\$28,798.28	\$61,516.02
<b>Program Income Received</b>	\$0.00	\$920,981.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Gwinnett County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Gwinnett Co. expended \$25,677 in Treasury Funds and \$28,798 in Program Income for 5063-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5064-001-B-H Hall

**Activity Title:** 5064-001-B-H Hall

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$717,790.66
<b>Total Budget</b>	\$0.00	\$717,790.66
<b>Total Obligated</b>	\$0.00	\$717,790.66
<b>Total Funds Drawdown</b>	\$0.00	\$713,264.08
<b>Program Funds Drawdown</b>	\$0.00	\$698,247.03
<b>Program Income Drawdown</b>	\$0.00	\$15,017.05
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Hall County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Hall Co. expended no funds for 5064-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/29
<b># of Parcels acquired voluntarily</b>	0	1/29

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/29



# of Singlefamily Units

0

1/29

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/29	0/0	0/29	0
# Owner Households	0	0	0	0/29	0/0	0/29	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5064-001-B-I Hall

**Activity Title:** 5064-001-B-I Hall

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,964,967.43
<b>Total Budget</b>	\$0.00	\$1,964,967.43
<b>Total Obligated</b>	\$0.00	\$1,371,501.62
<b>Total Funds Drawdown</b>	\$0.00	\$1,951,455.55
<b>Program Funds Drawdown</b>	\$0.00	\$1,365,989.74
<b>Program Income Drawdown</b>	\$0.00	\$585,465.81
<b>Program Income Received</b>	\$0.00	\$589,465.82
<b>Total Funds Expended</b>	\$0.00	\$374,436.50
Hall County	\$0.00	\$374,436.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Hall Co. expended no funds for 5064-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	20/71
<b># of Parcels acquired voluntarily</b>	0	20/71

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	20/71



# of Singlefamily Units

0

20/71

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/51	0/71	0
# Owner Households	0	0	0	0/0	0/51	0/71	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5064-013-A-H Hall

**Activity Title:** 5064-013-A-H Hall

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$42,000.00
<b>Total Budget</b>	\$0.00	\$42,000.00
<b>Total Obligated</b>	\$0.00	\$14,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$28,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,000.00
<b>Program Income Drawdown</b>	\$0.00	\$21,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Hall County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homwbuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Hall Co. expended no funds for 5064-013-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/24
<b># of Singlefamily Units</b>	0	1/24



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/24	0/0	2/24	100.00
# Owner Households	0	0	0	2/24	0/0	2/24	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5064-013-A-I Hall

**Activity Title:** 5064-013-A-I Hall

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$56,000.00
<b>Total Budget</b>	\$0.00	\$56,000.00
<b>Total Obligated</b>	\$0.00	\$7,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$42,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,000.00
<b>Program Income Drawdown</b>	\$0.00	\$35,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Hall County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$573.10

**Activity Description:**

Provide Homebuyer assistance to LMMI eligible households for the purchase of a foreclosed upon housing unit.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Hall Co. expended no funds for 5064-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/46
<b># of Singlefamily Units</b>	0	2/46



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	4/46	4/46	100.00
# Owner Households	0	0	0	0/0	4/46	4/46	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5064-14A-B-H Hall

**Activity Title:** 5064-14A-B-H Hall

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$143,314.17
<b>Total Budget</b>	\$0.00	\$143,314.17
<b>Total Obligated</b>	\$0.00	\$122,111.67
<b>Total Funds Drawdown</b>	\$0.00	\$132,825.00
<b>Program Funds Drawdown</b>	\$0.00	\$111,622.50
<b>Program Income Drawdown</b>	\$0.00	\$21,202.50
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Hall County	\$0.00	\$0.00
<b>Match Contributed</b>	\$4,266.46	\$4,266.46

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Hall Co. expended no Program Funds or Program Income funds for 5064-14A-B-H (Rehabilitation/reconstruction of residential structures) activities. \$4,266.46 in match funds were contributed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/27

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/27
<b># of Singlefamily Units</b>	0	0/27



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
3553 Triple Creek Bend	Gainesville	NA	NA	30507	Not Validated / N
2417 Briarcliff Court	Gainesville	NA	NA	30507	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5064-14A-B-I Hall

**Activity Title:** 5064-14A-B-I Hall

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$419,820.60
<b>Total Budget</b>	\$0.00	\$419,820.60
<b>Total Obligated</b>	\$0.00	\$263,032.10
<b>Total Funds Drawdown</b>	\$0.00	\$361,360.50
<b>Program Funds Drawdown</b>	\$0.00	\$244,722.00
<b>Program Income Drawdown</b>	\$0.00	\$116,638.50
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$84,880.30
Hall County	\$0.00	\$84,880.30
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Hall Co. expended no funds for 5064-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/71
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/71
<b># of Singlefamily Units</b>	0	5/71



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5064-21A-X Hall

**Activity Title:** 5064-21A-X Hall

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$151,104.65
<b>Total Budget</b>	\$0.00	\$151,104.65
<b>Total Obligated</b>	\$0.00	\$151,104.65
<b>Total Funds Drawdown</b>	\$0.00	\$49,265.20
<b>Program Funds Drawdown</b>	\$0.00	\$49,265.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.01
<b>Total Funds Expended</b>	\$0.00	\$12,753.00
Hall County	\$0.00	\$12,753.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Hall Co. expended no funds for 5064-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>5065-001-B-H Henry</b>
<b>Activity Title:</b>	<b>5065-001-B-H Henry</b>

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,226,275.52
<b>Total Budget</b>	\$0.00	\$1,226,275.52
<b>Total Obligated</b>	\$0.00	\$343,258.57
<b>Total Funds Drawdown</b>	\$0.00	\$399,458.57
<b>Program Funds Drawdown</b>	\$0.00	\$343,258.57
<b>Program Income Drawdown</b>	\$0.00	\$56,200.00
<b>Program Income Received</b>	\$0.00	\$56,200.00
<b>Total Funds Expended</b>	\$0.00	\$386,849.99
Henry County	\$0.00	\$386,849.99
<b>Match Contributed</b>	\$0.00	\$688,961.55

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Henry Co. expended no funds for 5065-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	13/46
<b># of Parcels acquired voluntarily</b>	0	13/46

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/46



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5065-001-B-I Henry

**Activity Title:** 5065-001-B-I Henry

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,801,363.28
<b>Total Budget</b>	\$0.00	\$5,801,363.28
<b>Total Obligated</b>	\$0.00	\$3,122,128.54
<b>Total Funds Drawdown</b>	\$331,429.41	\$4,433,616.11
<b>Program Funds Drawdown</b>	\$0.00	\$3,094,518.83
<b>Program Income Drawdown</b>	\$331,429.41	\$1,339,097.28
<b>Program Income Received</b>	\$0.00	\$2,681,535.68
<b>Total Funds Expended</b>	\$0.00	\$1,892,480.21
Henry County	\$0.00	\$1,892,480.21
<b>Match Contributed</b>	\$0.00	\$3,810,402.15

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Henry Co. expended \$331,429 in Program Income funds for 5065-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	72/96
<b># of Parcels acquired voluntarily</b>	0	72/96

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	72/96



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5065-004-D-I Henry

**Activity Title:** 5065-004-D-I Henry

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Henry County

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$107,269.00

\$107,269.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Clearance of blighted structures

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Henry Co. expended no funds for 5065-004-D-I (Clearance and Demolition) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5065-013-A-H Henry

**Activity Title:** 5065-013-A-H Henry

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$585,291.50
<b>Total Budget</b>	\$0.00	\$585,291.50
<b>Total Obligated</b>	\$0.00	\$231,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$337,591.50
<b>Program Funds Drawdown</b>	\$0.00	\$52,000.00
<b>Program Income Drawdown</b>	\$0.00	\$285,591.50
<b>Program Income Received</b>	\$0.00	\$285,591.50
<b>Total Funds Expended</b>	\$0.00	\$52,000.00
Henry County	\$0.00	\$52,000.00
<b>Match Contributed</b>	\$0.00	\$169,222.09

**Activity Description:**

Provide homebuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Henry Co. expended no funds for 5065-013-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/59
<b># of Singlefamily Units</b>	0	2/59



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/59	0/0	4/59	100.00
# Owner Households	0	0	0	4/59	0/0	4/59	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5065-013-A-I Henry

**Activity Title:** 5065-013-A-I Henry

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,247,846.00
<b>Total Budget</b>	\$0.00	\$1,247,846.00
<b>Total Obligated</b>	\$0.00	\$111,500.00
<b>Total Funds Drawdown</b>	\$22,000.00	\$327,046.00
<b>Program Funds Drawdown</b>	\$0.00	\$18,500.00
<b>Program Income Drawdown</b>	\$22,000.00	\$308,546.00
<b>Program Income Received</b>	\$0.00	\$413,546.00
<b>Total Funds Expended</b>	\$0.00	\$18,500.00
Henry County	\$0.00	\$18,500.00
<b>Match Contributed</b>	\$0.00	\$181,758.33

**Activity Description:**

Homebuyer assistance to LMMI eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Henry Co. expended \$22,000 in Program Income funds for 5065-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/68
<b># of Singlefamily Units</b>	0	2/68



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/68	4/68	0.00
# Owner Households	0	0	0	0/0	0/68	4/68	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5065-14A-B-H Henry

**Activity Title:** 5065-14A-B-H Henry

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Henry County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$336,273.76
<b>Total Budget</b>	\$0.00	\$336,273.76
<b>Total Obligated</b>	\$0.00	\$95,859.27
<b>Total Funds Drawdown</b>	\$500.00	\$279,158.03
<b>Program Funds Drawdown</b>	\$0.00	\$92,859.27
<b>Program Income Drawdown</b>	\$500.00	\$186,298.76
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$92,859.27
Henry County	\$0.00	\$92,859.27
<b>Match Contributed</b>	\$0.00	\$196,332.88

**Activity Description:**

rehabilitation of foreclosed upon housing units for resale to LH25 Households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Henry Co. expended \$500 in Program Income funds for 5065-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	9/46
<b># ELI Households (0-30% AMI)</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	9/46



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5065-14A-B-I Henry

**Activity Title:** 5065-14A-B-I Henry

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,492,835.88
<b>Total Budget</b>	\$0.00	\$1,492,835.88
<b>Total Obligated</b>	\$0.00	\$187,873.20
<b>Total Funds Drawdown</b>	\$84,619.51	\$969,040.38
<b>Program Funds Drawdown</b>	\$0.00	\$141,361.65
<b>Program Income Drawdown</b>	\$84,619.51	\$827,678.73
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$141,361.65
Henry County	\$0.00	\$141,361.65
<b>Match Contributed</b>	\$0.00	\$668,650.46

**Activity Description:**

Rhabilitation of foreclosed upon housing units for resale to LMMI households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Henry Co. expended \$84,620 in Program Income funds for 5065-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	19/96
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	19/96
<b># of Singlefamily Units</b>	0	19/96



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5065-21A-X Henry

**Activity Title:** 5065-21A-X Henry

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$788,741.81
<b>Total Budget</b>	\$0.00	\$788,741.81
<b>Total Obligated</b>	\$0.00	\$387,094.03
<b>Total Funds Drawdown</b>	\$115,791.53	\$531,220.55
<b>Program Funds Drawdown</b>	\$0.00	\$192,625.10
<b>Program Income Drawdown</b>	\$115,791.53	\$338,595.45
<b>Program Income Received</b>	\$0.00	\$5,132,277.00
<b>Total Funds Expended</b>	\$0.00	\$192,625.10
Henry County	\$0.00	\$192,625.10
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Henry Co. expended \$115,792 in Program Income funds for 5065-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5066-001-B-H Macon

**Activity Title:** 5066-001-B-H Macon

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$96,099.14
<b>Total Budget</b>	\$0.00	\$96,099.14
<b>Total Obligated</b>	\$0.00	\$96,099.14
<b>Total Funds Drawdown</b>	\$0.00	\$96,099.14
<b>Program Funds Drawdown</b>	\$0.00	\$96,099.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Macon, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$58,511.00

**Activity Description:**

Acquisition of foreclosed upon property for redevelopment and construction of housing or rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended no funds for 5066-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	13/12
<b># of Parcels acquired voluntarily</b>	0	13/12

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/12



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5066-001-B-I Macon

**Activity Title:** 5066-001-B-I Macon

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$37,348.38
<b>Total Budget</b>	\$0.00	\$37,348.38
<b>Total Obligated</b>	\$0.00	\$37,348.38
<b>Total Funds Drawdown</b>	\$0.00	\$36,392.67
<b>Program Funds Drawdown</b>	\$0.00	\$36,392.67
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.01
<b>Total Funds Expended</b>	\$0.00	\$0.00
Macon, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$392,689.00

**Activity Description:**

Acquisition of foreclosed upon property for rehab and resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended no funds for 5066-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	6/3

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/3
<b># of Singlefamily Units</b>	0	10/3



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5066-002-A-H Macon

**Activity Title:** 5066-002-A-H Macon

**Activity Category:**

Disposition

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$27,670.00
<b>Total Budget</b>	\$0.00	\$27,670.00
<b>Total Obligated</b>	\$0.00	\$27,670.00
<b>Total Funds Drawdown</b>	\$0.00	\$270.00
<b>Program Funds Drawdown</b>	\$0.00	\$270.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Macon	\$0.00	\$0.00
Macon, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disposition of NSP eligible properties for occupancy by LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended no funds for 5066-002-A-H (Disposition) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5066-002-A-I Macon

**Activity Title:** 5066-002-A-I Macon

**Activity Category:**

Disposition

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$15,900.00
<b>Total Budget</b>	\$0.00	\$15,900.00
<b>Total Obligated</b>	\$0.00	\$15,900.00
<b>Total Funds Drawdown</b>	\$0.00	\$866.50
<b>Program Funds Drawdown</b>	\$0.00	\$866.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Macon, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disposition of foreclosed upon property to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended no funds for 5066-002-A-I (Disposition) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5066-004-D-H Macon

**Activity Title:** 5066-004-D-H Macon

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Macon, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$72,484.00

\$72,484.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,675,888.73

\$1,675,888.73

\$1,675,888.73

\$1,675,819.68

\$1,675,819.68

\$0.00

\$0.00

\$518,315.26

\$518,315.26

\$0.00

**Activity Description:**

Clearance of blighted properties for redevelopment of LH25 eligible housing

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended \$72,484 in Treasury funds for 5066-004-D-H (Clearance and Demolition) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	18/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	16/200
<b># of Multifamily Units</b>	0	16/200



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5066-004-D-I Macon

**Activity Title:** 5066-004-D-I Macon

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$84,330.96
<b>Total Budget</b>	\$0.00	\$84,330.96
<b>Total Obligated</b>	\$0.00	\$84,330.96
<b>Total Funds Drawdown</b>	\$0.00	\$84,330.96
<b>Program Funds Drawdown</b>	\$0.00	\$84,330.96
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Macon, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance of blighted properties for redevelopment of LMMI eligible housing units

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended no funds for 5066-004-D-I (Clearance and Demolition) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	8/50

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/50



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5066-012-E-H Macon

**Activity Title:** 5066-012-E-H Macon

**Activity Category:**

Construction of new housing

**Project Number:**

04-Const

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

New Construction

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Macon

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,272,237.00
<b>Total Budget</b>	\$0.00	\$1,272,237.00
<b>Total Obligated</b>	\$0.00	\$1,272,237.00
<b>Total Funds Drawdown</b>	\$140,936.16	\$361,832.32
<b>Program Funds Drawdown</b>	\$140,936.16	\$361,832.32
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Macon	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of new housing under redevelopment on NSP eligible property for occupancy by LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended \$140,936 in Treasury funds for 5066-012-E-H (Construction of new housing) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		1/15	
<b># of Singlefamily Units</b>	0		1/15	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	1/15	0/0	1/15	100.00
# Renter Households	0	0	0	1/15	0/0	1/15	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5066-012-E-I Macon

**Activity Title:** 5066-012-E-I Macon

**Activity Category:**

Construction of new housing

**Project Number:**

04-Const

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

New Construction

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Macon

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Macon

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$315,537.98

\$315,537.98

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$576,000.00

\$576,000.00

\$576,000.00

\$321,537.98

\$321,537.98

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Construction of new housing on NSP eligible property under redevelopment for occupancy by NSP eligible LMMI households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended \$315,538 in Treasury funds for 5066-012-E-I (Construction of new housing) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5066-013-A-I Macon

**Activity Title:** 5066-013-A-I Macon

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$122,750.00
<b>Total Budget</b>	\$0.00	\$122,750.00
<b>Total Obligated</b>	\$0.00	\$122,750.00
<b>Total Funds Drawdown</b>	\$0.00	\$122,750.00
<b>Program Funds Drawdown</b>	\$0.00	\$122,750.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$69,100.00
Macon, City of	\$0.00	\$69,100.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance to LMMI households for NSP eligible units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended no funds for 5066-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5066-14A-B-I Macon

**Activity Title:** 5066-14A-B-I Macon

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Macon

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$114,610.00
<b>Total Budget</b>	\$0.00	\$114,610.00
<b>Total Obligated</b>	\$0.00	\$114,610.00
<b>Total Funds Drawdown</b>	\$22,174.20	\$22,174.20
<b>Program Funds Drawdown</b>	\$22,174.20	\$22,174.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Macon	\$0.00	\$0.00
<b>Match Contributed</b>	\$33,695.81	\$33,695.81

**Activity Description:**

Rehabilitation of NSP eligible housing units for occupancy by LMMI households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended \$22,174 in Treasury funds and \$33,695.81 in match funds for 5066-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/1	0/3	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
4224 Roy Ave.	Macon	NA	NA	31206	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5066-21A-X Macon

**Activity Title:** 5066-21A-X Macon

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

09-Admin

**Project Title:**

Administration

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Macon, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$160,992.55
<b>Total Budget</b>	\$0.00	\$160,992.55
<b>Total Obligated</b>	\$0.00	\$160,992.55
<b>Total Funds Drawdown</b>	\$184.07	\$16,087.29
<b>Program Funds Drawdown</b>	\$184.07	\$16,087.29
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Macon, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by local government

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Macon expended \$184 in Treasury funds for 5066-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5067-001-B-H Newnan

**Activity Title:** 5067-001-B-H Newnan

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

10/28/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newnan, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Newnan, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,012,854.36

\$1,012,854.36

\$1,012,854.36

\$1,012,854.04

\$1,012,854.04

\$0.00

\$0.00

\$54,407.05

\$54,407.05

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Newnan expended no funds for 5067-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	9/10

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/10
<b># of Singlefamily Units</b>	0	0/10



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5067-001-B-I Newnan

**Activity Title:** 5067-001-B-I Newnan

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

10/28/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newnan, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$533,355.81
<b>Total Budget</b>	\$0.00	\$533,355.81
<b>Total Obligated</b>	\$0.00	\$533,355.81
<b>Total Funds Drawdown</b>	\$0.00	\$533,355.81
<b>Program Funds Drawdown</b>	\$0.00	\$533,355.81
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Newnan, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Newnan expended no funds for 5067-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	6/5

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/5
<b># of Singlefamily Units</b>	0	0/5



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
35 Mill Stream Ct.	Newnan	NA	NA	30263	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5067-14A-B-I Newnan

**Activity Title:** 5067-14A-B-I Newnan

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

10/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newnan, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$219,151.18
<b>Total Budget</b>	\$0.00	\$219,151.18
<b>Total Obligated</b>	\$0.00	\$207,724.57
<b>Total Funds Drawdown</b>	\$34,400.14	\$70,287.49
<b>Program Funds Drawdown</b>	\$34,400.14	\$70,287.49
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Newnan, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Newnan expended \$34,400 in Treasury funds for 5067-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/5

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/5



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5067-21A-X Newnan

**Activity Title:** 5067-21A-X Newnan

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newnan, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Newnan, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$5,087.19

\$5,087.19

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$131,042.36

\$131,042.36

\$131,042.36

\$52,373.40

\$52,373.40

\$0.00

\$0.00

\$14,835.75

\$14,835.75

\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Newnan expended \$5087 in Treasury funds for 5067-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5068-001-B-H Newton

**Activity Title:** 5068-001-B-H Newton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$329,353.80
<b>Total Budget</b>	\$0.00	\$329,353.80
<b>Total Obligated</b>	\$0.00	\$329,353.80
<b>Total Funds Drawdown</b>	\$0.00	\$317,353.80
<b>Program Funds Drawdown</b>	\$0.00	\$309,353.80
<b>Program Income Drawdown</b>	\$0.00	\$8,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$297,154.55
Newton County	\$0.00	\$297,154.55
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Newton expended no funds for 5068-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/6
<b># of Singlefamily Units</b>	0	8/6



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5068-001-B-I Newton

**Activity Title:** 5068-001-B-I Newton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newton County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$989,676.74
<b>Total Budget</b>	\$0.00	\$989,676.74
<b>Total Obligated</b>	\$0.00	\$920,646.20
<b>Total Funds Drawdown</b>	\$0.00	\$949,677.78
<b>Program Funds Drawdown</b>	\$0.00	\$880,647.24
<b>Program Income Drawdown</b>	\$0.00	\$69,030.54
<b>Program Income Received</b>	\$0.00	\$69,030.55
<b>Total Funds Expended</b>	\$0.00	\$407,075.72
Newton County	\$0.00	\$407,075.72
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Newton expended no funds for 5068-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/18
<b># of Singlefamily Units</b>	0	5/18



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5068-003-E-I Newton

**Activity Title:** 5068-003-E-I Newton

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

05-PubFacil

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Area ( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Public Facilities

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$262,578.81
<b>Total Budget</b>	\$0.00	\$262,578.81
<b>Total Obligated</b>	\$0.00	\$200,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$164,608.22
<b>Program Funds Drawdown</b>	\$0.00	\$32,029.41
<b>Program Income Drawdown</b>	\$0.00	\$132,578.81
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Newton County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of public facility improvements on foreclosed upon property in support of redevelopment of neighborhood park.

**Location Description:**

**Activity Progress Narrative:**

Newton County expended no funds this quarter related to the 5068-003-E-I Rehabilitation/reconstruction of public facilities activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5068-14A-B-I Newton

**Activity Title:** 5068-14A-B-I Newton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2011

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Newton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$144,344.06
<b>Total Budget</b>	\$0.00	\$144,344.06
<b>Total Obligated</b>	\$0.00	\$74,344.06
<b>Total Funds Drawdown</b>	\$11,044.73	\$110,064.25
<b>Program Funds Drawdown</b>	\$11,044.73	\$71,579.61
<b>Program Income Drawdown</b>	\$0.00	\$38,484.64
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		4/34	
<b># of Singlefamily Units</b>	0		4/34	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	4/18	4/34	100.00
-----------------	---	---	---	-----	------	------	--------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5068-21A-X Newton

**Activity Title:** 5068-21A-X Newton

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newton County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$100,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$85,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$67,499.99
<b>Program Income Drawdown</b>	\$0.00	\$17,500.01
<b>Program Income Received</b>	\$0.00	\$17,500.01
<b>Total Funds Expended</b>	\$0.00	\$45,833.31
Newton County	\$0.00	\$45,833.31
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Newton expended no Treasury funds for 5068-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5069-001-B-H Rockdale

**Activity Title:** 5069-001-B-H Rockdale

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rockdale County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$901,000.00
<b>Total Budget</b>	\$0.00	\$901,000.00
<b>Total Obligated</b>	\$0.00	\$901,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$682,492.44
<b>Program Funds Drawdown</b>	\$0.00	\$478,886.28
<b>Program Income Drawdown</b>	\$0.00	\$203,606.16
<b>Program Income Received</b>	\$0.00	\$203,606.16
<b>Total Funds Expended</b>	\$0.00	\$428,122.82
Rockdale County	\$0.00	\$428,122.82
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehabilitation (if needed) and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Rockdale expended no Treasury funds for 5069-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	7/21
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	6/21

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	7/21
# of Singlefamily Units	0	7/21

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/21	0/0	1/21	100.00
# Owner Households	0	0	0	1/21	0/0	1/21	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5069-001-B-I Rockdale

**Activity Title:** 5069-001-B-I Rockdale

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rockdale County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,546,541.96
<b>Total Budget</b>	\$0.00	\$1,546,541.96
<b>Total Obligated</b>	\$0.00	\$1,250,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,358,681.78
<b>Program Funds Drawdown</b>	\$0.00	\$1,062,139.82
<b>Program Income Drawdown</b>	\$0.00	\$296,541.96
<b>Program Income Received</b>	\$0.00	\$1,103,805.29
<b>Total Funds Expended</b>	\$0.00	\$714,375.38
Rockdale County	\$0.00	\$714,375.38
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehabilitation (if needed) and resale to LMMI households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Rockdale expended no Treasury funds for 5069-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	7/65
<b># of Parcels acquired voluntarily</b>	0	7/65

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	7/65



# of Singlefamily Units

0

7/65

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	3/50	3/65	100.00
# Owner Households	0	0	0	0/0	3/50	3/65	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5069-013-A-H Rockdale

**Activity Title:** 5069-013-A-H Rockdale

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rockdale County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$145,000.00
<b>Total Budget</b>	\$0.00	\$145,000.00
<b>Total Obligated</b>	\$0.00	\$145,000.00
<b>Total Funds Drawdown</b>	\$95.00	\$95.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$95.00	\$95.00
<b>Program Income Received</b>	\$0.00	\$194.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Rockdale County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide Homebuyer Assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Rockdale expended no Treasury funds for 5069-013-A-H (Homeownership Assistance to low- and moderate-income) activities. However they did expend \$95 in program income for 5069-013-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5069-013-A-I Rockdale

**Activity Title:** 5069-013-A-I Rockdale

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rockdale County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$130,500.00
<b>Total Budget</b>	\$0.00	\$130,500.00
<b>Total Obligated</b>	\$0.00	\$130,500.00
<b>Total Funds Drawdown</b>	\$198.00	\$495.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$198.00	\$495.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Rockdale County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance to LMMI households for the purchase of NSP eligible housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Rockdale expended no Treasury funds for 5069-013-A-I (Homeownership Assistance to low- and moderate-income) activities. However they did expend \$198 in program income for 5069-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/65
<b># of Singlefamily Units</b>	0	2/65



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	2/50	4/65	100.00
# Owner Households	0	0	0	2/0	2/50	4/65	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/21	0/0	0/21	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
640 Pine Ridge Trail	Conyers	NA	NA	30094	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5069-14A-B-I Rockdale

**Activity Title:** 5069-14A-B-I Rockdale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Rockdale County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,004,116.71
<b>Total Budget</b>	\$0.00	\$1,004,116.71
<b>Total Obligated</b>	\$0.00	\$300,100.00
<b>Total Funds Drawdown</b>	\$130,661.13	\$697,847.13
<b>Program Funds Drawdown</b>	\$0.00	\$103,691.39
<b>Program Income Drawdown</b>	\$130,661.13	\$594,155.74
<b>Program Income Received</b>	\$0.00	\$737,345.31
<b>Total Funds Expended</b>	\$0.00	\$0.00
Rockdale County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Rockdale expended no Treasury funds for 5069-14A-B-I (Rehabilitation/reconstruction of residential structures) activities. However they did expend \$130,661.13 in program income for 5069-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/65

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/65



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
1608 Coal Shovel Trail	Conyers	NA	NA	30013	Not Validated / N
201 Old Mill Trail	Conyers	NA	NA	30012	Not Validated / N
2909 Stonecrest Point	Conyers	NA	NA	30094	Not Validated / N
1907 Crescent Moon Dr	Conyers	NA	NA	30013	Not Validated / N
2343 Pettit Dr.	Conyers	NA	NA	30012	Not Validated / N
1986 Gibraltar Way	Conyers	NA	NA	30012	Not Validated / N
1422 Hillside Place SE	Conyers	NA	NA	30094	Not Validated / N
1515 Hillside Dr.	Conyers	NA	NA	30094	Not Validated / N
1616 Coal Shovel Trail	Conyers	NA	NA	30013	Not Validated / N
1410 Steam Engine Way	Conyers	NA	NA	30013	Not Validated / N

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5069-21A-X Rockdale

**Activity Title:** 5069-21A-X Rockdale

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rockdale County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$269,502.05
<b>Total Budget</b>	\$0.00	\$269,502.05
<b>Total Obligated</b>	\$0.00	\$202,563.24
<b>Total Funds Drawdown</b>	\$0.00	\$115,930.41
<b>Program Funds Drawdown</b>	\$0.00	\$85,336.82
<b>Program Income Drawdown</b>	\$0.00	\$30,593.59
<b>Program Income Received</b>	\$0.00	\$1,497,353.00
<b>Total Funds Expended</b>	\$0.00	\$85,336.82
Rockdale County	\$0.00	\$85,336.82
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Rockdale expended no funds for 5069-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5070-001-B-I Warner Robins

**Activity Title:** 5070-001-B-I Warner Robins

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Warner Robins, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Warner Robins, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Warner-Robins expended no funds for 5070-001-B-I (Acquisition) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5070-004-D-I Warner Robins

**Activity Title:** 5070-004-D-I Warner Robins

**Activity Category:**

Clearance and Demolition

**Project Number:**

02-Clearance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Clearance

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Warner Robins, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Warner Robins, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Warner-Robins expended no funds for 5070-004-D-I (Clearance and Demolition) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5070-21A-X Warner Robins

**Activity Title:** 5070-21A-X Warner Robins

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Warner Robins, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Warner Robins, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Warner-Robins expended no funds for 5070-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5071-001-B-H Whitfield

**Activity Title:** 5071-001-B-H Whitfield

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Whitfield County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$63,913.13
<b>Total Budget</b>	\$0.00	\$63,913.13
<b>Total Obligated</b>	\$0.00	\$63,913.13
<b>Total Funds Drawdown</b>	\$0.00	\$63,913.13
<b>Program Funds Drawdown</b>	\$0.00	\$63,913.13
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Whitfield County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon properties for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Whitfield expended no funds for 5071-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5071-001-B-I Whitfield

**Activity Title:** 5071-001-B-I Whitfield

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Whitfield County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$150,714.35

**Total Budget**

\$0.00

\$150,714.35

**Total Obligated**

\$0.00

\$150,714.35

**Total Funds Drawdown**

\$0.00

\$150,714.35

**Program Funds Drawdown**

\$0.00

\$150,714.35

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Whitfield County

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Whitfield expended no funds for 5071-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5071-14A-B-H Whitfield

**Activity Title:** 5071-14A-B-H Whitfield

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Whitfield County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$38,977.20
<b>Total Budget</b>	\$0.00	\$38,977.20
<b>Total Obligated</b>	\$0.00	\$17,754.00
<b>Total Funds Drawdown</b>	\$0.00	\$17,514.00
<b>Program Funds Drawdown</b>	\$0.00	\$17,514.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Whitfield County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of foreclosed upon units for resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Whitfield expended no funds for 5071-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/2
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/2
<b># of Singlefamily Units</b>	0	1/2



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5071-14A-B-I Whitfield

**Activity Title:** 5071-14A-B-I Whitfield

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Whitfield County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$41,388.72
<b>Total Budget</b>	\$0.00	\$41,388.72
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Whitfield County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab od foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Whitfield expended no funds for 5071-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5071-21A-X Whitfield

**Activity Title:** 5071-21A-X Whitfield

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Whitfield County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,829.34
<b>Total Budget</b>	\$0.00	\$18,829.34
<b>Total Obligated</b>	\$0.00	\$18,829.34
<b>Total Funds Drawdown</b>	\$0.00	\$7,400.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,400.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,400.00
Whitfield County	\$0.00	\$7,400.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Whitfield expended no funds for 5071-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5072-001-B-H Albany

**Activity Title:** 5072-001-B-H Albany

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Albany, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Albany, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Albany expended no funds for 5072-001-B-H (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5072-001-B-I Albany

**Activity Title:** 5072-001-B-I Albany

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/13/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Albany, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.01
<b>Total Funds Expended</b>	\$0.00	\$0.00
Albany, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Albany expended no funds for 5072-001-B-I (Acquisition - general) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5072-013-A-H Albany

**Activity Title:** 5072-013-A-H Albany

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Albany

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,185.00
<b>Total Budget</b>	\$0.00	\$1,185.00
<b>Total Obligated</b>	\$0.00	\$1,185.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,131.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,131.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Albany	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide Homebuyer Assistance for LH25 eligible households in order to purchase foreclosed upon housing units

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Albany expended no funds toward 5072-013-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5072-013-A-I Albany

**Activity Title:** 5072-013-A-I Albany

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Albany, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000.00
<b>Total Budget</b>	\$0.00	\$1,000.00
<b>Total Obligated</b>	\$0.00	\$1,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$520.50
<b>Program Funds Drawdown</b>	\$0.00	\$520.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$234.50
Albany, City of	\$0.00	\$234.50
<b>Match Contributed</b>	\$0.00	\$36,764.71

**Activity Description:**

Provision of homebuyer counselling for LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Albany expended no funds toward 5072-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/8
<b># of Singlefamily Units</b>	0	1/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/8	1/8	100.00
# Owner Households	0	0	0	0/0	1/8	1/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5072-14A-B-H Albany

**Activity Title:** 5072-14A-B-H Albany

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/09/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Albany

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$488,835.62
<b>Total Budget</b>	\$0.00	\$488,835.62
<b>Total Obligated</b>	\$0.00	\$380,957.00
<b>Total Funds Drawdown</b>	\$0.00	\$361,734.43
<b>Program Funds Drawdown</b>	\$0.00	\$327,092.77
<b>Program Income Drawdown</b>	\$0.00	\$34,641.66
<b>Program Income Received</b>	\$0.00	\$107,878.62
<b>Total Funds Expended</b>	\$0.00	\$65,981.34
City of Albany	\$0.00	\$65,981.34
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rahbilitation of foreclosed upon units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Albany expended no funds toward 5072-14A-B-H (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	8/12
<b># ELI Households (0-30% AMI)</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/12



# of Singlefamily Units

0

8/12

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/12	0/0	8/12	100.00
# Owner Households	0	0	0	8/12	0/0	8/12	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5072-14A-B-I Albany

**Activity Title:** 5072-14A-B-I Albany

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

03-Rehab

**Project Title:**

Rehabilitation

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Albany, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$464,764.06
<b>Total Budget</b>	\$0.00	\$464,764.06
<b>Total Obligated</b>	\$0.00	\$370,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$350,325.46
<b>Program Funds Drawdown</b>	\$0.00	\$319,239.06
<b>Program Income Drawdown</b>	\$0.00	\$31,086.40
<b>Program Income Received</b>	\$0.00	\$76,125.22
<b>Total Funds Expended</b>	\$0.00	\$31,130.67
Albany, City of	\$0.00	\$31,130.67
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon units for resale to LMMI households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Albany expended no funds toward 5072-14A-B-I (Rehabilitation/reconstruction of residential structures) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	8/8
<b># of Housing Units</b>	0	8/8
<b># of Singlefamily Units</b>	0	8/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	8/8	8/8	100.00
# Owner Households	0	0	0	0/0	8/8	8/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5072-21A-X Albany

**Activity Title:** 5072-21A-X Albany

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Albany, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$60,599.98
<b>Total Budget</b>	\$0.00	\$60,599.98
<b>Total Obligated</b>	\$0.00	\$48,072.00
<b>Total Funds Drawdown</b>	\$0.00	\$35,544.12
<b>Program Funds Drawdown</b>	\$0.00	\$35,544.12
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.01
<b>Total Funds Expended</b>	\$0.00	\$8,073.72
Albany, City of	\$0.00	\$8,073.72
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

During this quarter, Albany expended no funds toward 5072-21A-X (Admin.) activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>5073-005-A-H GHFA</b>
<b>Activity Title:</b>	<b>5073-005-A-H GHFA</b>

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

06-HousCouns

**Projected Start Date:**

10/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Housing Counseling

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Georgia Housing Finance Authority

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,050.00
<b>Total Budget</b>	\$0.00	\$4,050.00
<b>Total Obligated</b>	(\$1,109.58)	\$4,050.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,960.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,960.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,250.00
Georgia Housing Finance Authority	\$0.00	\$2,250.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provision of Homebuyer Counselling for LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, GHFA expended no funds toward 5073-005-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	34/45	0/0	44/45	77.27



# Owner Households	0	0	0	34/45	0/0	44/45	77.27
--------------------	---	---	---	-------	-----	-------	-------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5073-005-A-I GHFA

**Activity Title:** 5073-005-A-I GHFA

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

06-HousCouns

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Housing Counseling

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Georgia Housing Finance Authority

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$29,070.00
<b>Total Budget</b>	\$0.00	\$29,070.00
<b>Total Obligated</b>	(\$17,717.00)	\$29,070.00
<b>Total Funds Drawdown</b>	\$0.00	\$28,890.00
<b>Program Funds Drawdown</b>	\$0.00	\$28,890.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20,790.00
Georgia Housing Finance Authority	\$0.00	\$20,790.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provision of Homebuyer Counselling for LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, GHFA spent no funds on 5073-005-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	76/0	318/183	542/323	72.69



# Owner Households	0	0	0	76/0	318/183	542/323	72.69
--------------------	---	---	---	------	---------	---------	-------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5073-012-E-H-GHFA  
**Activity Title:** 5073-012-E-H-GHFA

**Activity Category:**

Construction of new housing

**Project Number:**

04-Const

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

New Construction

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Georgia Housing Finance Authority

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,225,000.00
<b>Total Budget</b>	\$0.00	\$4,225,000.00
<b>Total Obligated</b>	\$0.00	\$4,225,000.00
<b>Total Funds Drawdown</b>	\$40,169.28	\$3,848,160.00
<b>Program Funds Drawdown</b>	\$40,169.28	\$3,848,160.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Georgia Housing Finance Authority	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment of foreclosed upon property for LIHTC program

**Location Description:**

**Activity Progress Narrative:**

During this quarter, GHFA expended no funds toward 5073-012-E-H (Construction of new housing) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/390	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/390	0/0	0/390	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5073-012-E-I-GHFA

**Activity Title:** 5073-012-E-I-GHFA

**Activity Category:**

Construction of new housing

**Project Number:**

04-Const

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

New Construction

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Georgia Housing Finance Authority

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,446,649.00
<b>Total Budget</b>	\$0.00	\$6,446,649.00
<b>Total Obligated</b>	\$0.00	\$6,446,649.00
<b>Total Funds Drawdown</b>	\$1,770,001.00	\$3,478,333.69
<b>Program Funds Drawdown</b>	\$1,770,001.00	\$3,478,333.69
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop blighted property for use as permanent supportive housing units.

**Location Description:**

Redevelop blighted property for use as permanent supportive housing units (First Neighbor, LLC).  
LIHTC Projects re-develop 3 blighted properties (Colombia-Edgewood, Savannah Gardens/Mercy Housing)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	18/18

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	14/18	18/18	77.78
-----------------	---	---	---	-----	-------	-------	-------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5073-013-A-H GHFA  
**Activity Title:** 5073-013-A-H GHFA

**Activity Category:**  
 Homeownership Assistance to low- and moderate-income

**Activity Status:**  
 Under Way

**Project Number:**  
 08-Finance

**Project Title:**  
 Financing Mechanisms

**Projected Start Date:**  
 04/09/2009

**Projected End Date:**  
 12/31/2010

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 Georgia Housing Finance Authority

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$933,011.49
Total Budget	\$0.00	\$933,011.49
Total Obligated	\$0.00	\$944,015.67
Total Funds Drawdown	\$0.00	\$923,800.00
Program Funds Drawdown	\$0.00	\$923,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$551,300.00
Georgia Housing Finance Authority	\$0.00	\$551,300.00
Match Contributed	\$0.00	\$3,225,774.00

**Activity Description:**

Provide homebuyer assistance for the purchase of foreclosed upon housing units by LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

During this quarter, GHFA spent no funds on 5073-013-A-H (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/62
# of Singlefamily Units	0	10/62



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	25/62	19/0	44/62	100.00
# Owner Households	0	0	0	25/62	19/0	44/62	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5073-013-A-I GHFA

**Activity Title:** 5073-013-A-I GHFA

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Georgia Housing Finance Authority

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,734,800.00
<b>Total Budget</b>	\$0.00	\$6,734,800.00
<b>Total Obligated</b>	\$0.00	\$6,704,969.24
<b>Total Funds Drawdown</b>	\$0.00	\$6,675,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,675,200.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,768,000.00
Georgia Housing Finance Authority	\$0.00	\$4,768,000.00
<b>Match Contributed</b>	\$0.00	\$43,861,248.00

**Activity Description:**

Provide Homebuyer Assistance to LMMI eligible households for purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, GHFA expended no funds related to 5073-013-A-I (Homeownership Assistance to low- and moderate-income) activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	403/481
<b># of Singlefamily Units</b>	403	403/481



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	51/0	278/300	427/481	77.05
# Owner Households	0	0	0	51/0	278/300	427/481	77.05

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5073-14A-B-H GHFA

**Activity Title:** 5073-14A-B-H GHFA

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Georgia Housing Finance Authority

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,624,710.38
<b>Total Budget</b>	\$0.00	\$1,624,710.38
<b>Total Obligated</b>	\$0.00	\$1,458,709.00
<b>Total Funds Drawdown</b>	\$146,567.13	\$1,440,388.83
<b>Program Funds Drawdown</b>	\$146,567.13	\$1,440,388.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$631,606.48
Georgia Housing Finance Authority	\$0.00	\$631,606.48
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon Permanent Supportive housing units for NSP eligible LH25 occupants.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, GHFA expended no funds for 5073-14B-H Rehab/Recon activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	16/15

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	16/15
<b># of Multifamily Units</b>	0	16/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	32/15	0/0	32/15	100.00
# Renter Households	0	0	0	32/15	0/0	32/15	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>5073-14B-B-I GHFA</b>
<b>Activity Title:</b>	<b>5073-14B-B-I GHFA</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
03-Rehab

**Project Title:**  
Rehabilitation

**Projected Start Date:**  
04/01/2009

**Projected End Date:**  
12/31/2010

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
Georgia Housing Finance Authority

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$818,864.00
<b>Total Budget</b>	\$0.00	\$818,864.00
<b>Total Obligated</b>	\$0.00	\$818,864.00
<b>Total Funds Drawdown</b>	\$0.00	\$338,336.94
<b>Program Funds Drawdown</b>	\$0.00	\$338,336.94
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$285,711.20
Georgia Housing Finance Authority	\$0.00	\$285,711.20
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Reahbilitation of Permanent Supportive Housing Apartment units.

**Location Description:**

**Activity Progress Narrative:**  
During this quarter, GHFA expended no funds for 5073-14B-B-I Rehab/Recon activities.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	36/15

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	36/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	36/15	36/0	72/15	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5073-21A-X GHFA

**Activity Title:** 5073-21A-X GHFA

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Georgia Housing Finance Authority

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$140,766.91

\$140,766.91

\$0.00

\$0.00

\$0.00

**To Date**

\$1,356,444.22

\$1,356,444.22

\$1,318,094.30

\$1,085,382.20

\$1,085,382.20

\$0.00

\$0.00

\$321,722.14

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 9999-21A-X GEORGIA

**Activity Title:** 9999-21A-X GEORGIA

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Georgia

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$70,181.97

\$70,181.97

\$0.00

\$0.00

\$0.00

**To Date**

\$3,495,691.88

\$3,495,691.88

\$3,495,691.88

\$729,714.05

\$729,714.05

\$0.00

\$0.00

\$255,054.40

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

State administration of NSP

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

