

Grantee: Georgia

Grant: B-08-DN-13-0001

April 1, 2014 thru June 30, 2014 Performance Report



Grant Number:

B-08-DN-13-0001

Obligation Date:**Award Date:****Grantee Name:**

Georgia

Contract End Date:

03/05/2013

Review by HUD:

Reviewed and Approved

LOCCS Authorized Amount:

\$77,085,125.00

Grant Status:

Active

QPR Contact:

Sally Green Adams

Estimated PI/RL Funds:

\$130,000,000.00

Total Budget:

\$207,085,125.00

Disasters:**Declaration Number**

NSP

Narratives**Areas of Greatest Need:**

The purpose of the NSP funds is to address the negative ramifications of the housing foreclosure crisis that occurred over the past five years due to subprime mortgage lending which, nationally, resulted in significant numbers of homeowners entering into foreclosure and entire neighborhoods becoming vacant and abandoned. In 2007 Georgia ranked seventh in the nation in the percent of households facing foreclosure (1.566% of households). Additionally, Georgia ranks 9th in the nation for conventional loans made by sub-prime lenders and 8th in the percent of owner-occupied home purchase loans made to low-income borrowers. For the first quarter of 2008 Georgia was among the 10 states with mortgage delinquency rates categorized as "Seriously Delinquent" with 4.04% - 5.34% of mortgages statewide in this category. In the Southeast, Georgia's rate of 1.3 per 1000 housing units held by lenders and classified as "Real Estate Owned" (REO) is second only to Florida. Typically these REO properties represent vacant homes that over months of vacancy can contribute to neighborhood decline, blight and diminished values for entire neighborhoods.

Distribution and and Uses of Funds:

Note: The comprehensive NSP Action Plan Proposed Substantial Amendment has been submitted to HUD and is also available at the Georgia Department of Community Affairs website at <http://www.dca.ga.gov/communities/CDBG/programs/nsp.asp>. This Substantial Amendment includes the details on the methodology of determination of areas of greatest need, proposed distribution methods and use of funds, required definitions and descriptions, low-income targeting description, acquisition and relocation description, public commentary, and individual NSP activity information. Georgia has significant needs and housing problems due to the subprime lending crisis. Further, the level of foreclosures resulting from these problematic mortgages has placed an increased burden on the economy and affected families. Housing agencies and programs are also strained as they seek to assist families and individuals caught in this national tragedy. The Georgia Department of Community Affairs (DCA) will use the NSP funds for the purposes intended — to promote neighborhood stabilization where subprime lending, foreclosure and housing vacancies and, in turn, abandoned and blighted properties have negatively affected the housing market. Accordingly, DCA will give priority to those applicants that can effectively target NSP resources to neighborhood stabilization projects that will address these problems in areas with the greatest needs. The State defined such geographic areas using the best data available to support its definition of greatest need areas.

Definitions and Descriptions:**Low Income Targeting:****Acquisition and Relocation:**

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$172,297,459.89
Total Budget	\$3,707,844.23	\$172,297,459.89
Total Obligated	\$3,707,844.23	\$167,090,207.72
Total Funds Drawdown	\$3,870,698.63	\$97,317,820.92
Program Funds Drawdown	\$188,574.47	\$66,655,791.46
Program Income Drawdown	\$3,682,124.16	\$30,662,029.46
Program Income Received	\$3,682,124.16	\$30,884,550.76
Total Funds Expended	\$3,857,494.55	\$97,328,658.30
Match Contributed	\$0.00	\$61,676,540.62

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$61,676,540.62
Limit on Public Services	\$11,562,768.75	\$0.00
Limit on Admin/Planning	\$7,708,512.50	\$5,760,378.94
Limit on State Admin	\$0.00	\$5,760,378.94

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$19,271,281.25	\$52,925,685.64

Overall Progress Narrative:

The State's 21 sub-grantees continue to successfully operate local NSP programs that address the unique needs and opportunities within their respective jurisdictions. At the end of the quarter, the State of Georgia had expended \$66,655,791 in Program Funds and \$30,686,773 in Program Income, for a total of \$97,342,565 (126.3%). Georgia's expenditure rate was second in the nation, only slightly behind the State of California at 126.8%. Also at the close of the quarter, the State's LH25 expenditures significantly exceeded the required 25% minimum. The 22 local programs continue to generate much-needed affordable housing opportunities for Georgia families.



Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01-Acq/Disp, Acquisition / Disposition	\$27,794.95	\$105,844,977.85	\$30,514,387.75
02-Clearance, Clearance	\$0.00	\$3,439,525.44	\$2,219,829.50
03-Rehab, Rehabilitation	\$38,604.51	\$47,793,259.41	\$7,931,291.87
04-Const, New Construction	\$0.00	\$15,200,543.58	\$13,122,876.32
05-PubFacil, Public Facilities	\$0.00	\$262,918.81	\$67,399.19
06-HousCouns, Housing Counseling	\$0.00	\$33,030.00	\$33,030.00
08-Finance, Financing Mechanisms	\$0.00	\$24,083,395.94	\$8,453,229.82
09-Admin, Administration	\$122,175.01	\$9,495,435.14	\$4,313,747.01



Activities

Project # / Title: 01-Acq/Disp / Acquisition / Disposition

Grantee Activity Number: 5050-001-B-H Carrollton

Activity Title: 5050-001-B-H Carrollton

Activity Category:

Acquisition - general

Project Number:

01-Acq/Disp

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5050 Carrollton PI

Activity Status:

Under Way

Project Title:

Acquisition / Disposition

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Carrollton, City of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$1,784,885.65

Total Budget

\$59,020.66

\$1,784,885.65

Total Obligated

\$59,020.66

\$1,780,847.55

Total Funds Drawdown

\$59,020.66

\$1,213,034.34

Program Funds Drawdown

\$0.00

\$736,170.84

Program Income Drawdown

\$59,020.66

\$476,863.50

Program Income Received

\$59,020.66

\$476,863.50

Total Funds Expended

\$59,020.66

\$1,213,034.34

 Carrollton, City of

\$59,020.66

\$1,213,034.34

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

Location Description:

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/29
# of Parcels acquired voluntarily	0	0/29

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/29
# of Singlefamily Units	0	0/29

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/29	0/0	0/29	0
# Owner Households	0	0	0	0/28	0/0	0/28	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5050-001-B-I Carrollton

Activity Title: 5050-001-B-I Carrollton

Activity Category:

Acquisition - general

Project Number:

01-Acq/Disp

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5050 Carrollton PI

Activity Status:

Under Way

Project Title:

Acquisition / Disposition

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Carrollton, City of

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,248,296.08
Total Budget	\$40,285.73	\$4,248,296.08
Total Obligated	\$40,285.73	\$4,248,296.08
Total Funds Drawdown	\$40,285.73	\$3,256,315.25
Program Funds Drawdown	\$0.00	\$1,711,841.22
Program Income Drawdown	\$40,285.73	\$1,544,474.03
Program Income Received	\$40,285.73	\$1,544,474.03
Total Funds Expended	\$40,285.73	\$3,256,315.25
Carrollton, City of	\$40,285.73	\$3,256,315.25
Match Contributed	\$0.00	\$736,293.00

Activity Description:

Acquisition of foreclosed upon housing units fo rehab and resale to LMMI eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/36
# of Parcels acquired voluntarily	0	0/36



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/36
# of Singlefamily Units	0	0/36

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5058-001-B-I Douglas

Activity Title: 5058-001-B-I Douglas

Activity Category:

Acquisition - general

Project Number:

01-Acq/Disp

Projected Start Date:

10/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5058 Douglas PI

Activity Status:

Under Way

Project Title:

Acquisition / Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Douglas County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,529,148.99
Total Budget	\$0.00	\$4,529,148.99
Total Obligated	\$0.00	\$4,529,148.99
Total Funds Drawdown	\$0.00	\$3,192,368.21
Program Funds Drawdown	\$0.00	\$1,859,995.32
Program Income Drawdown	\$0.00	\$1,332,372.89
Program Income Received	\$0.00	\$1,346,298.98
Total Funds Expended	(\$13,926.09)	\$3,192,368.21
Douglas County	(\$13,926.09)	\$3,192,368.21
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed upon units for rehab and resale to LMMI eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/19
# of Parcels acquired voluntarily	0	0/19



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/19
# of Singlefamily Units	0	0/19

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	14/0	14/19	100.00
# Owner Households	0	0	0	0/0	28/0	28/19	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5064-001-B-I Hall

Activity Title: 5064-001-B-I Hall

Activity Category:

Acquisition - general

Project Number:

01-Acq/Disp

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5064 Hall PI

Activity Status:

Under Way

Project Title:

Acquisition / Disposition

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Hall County1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$3,349,896.89

Total Budget

\$51,495.73

\$3,349,896.89

Total Obligated

\$51,495.73

\$3,403,973.88

Total Funds Drawdown

\$51,495.73

\$1,560,323.35

Program Funds Drawdown

\$0.00

\$970,471.34

Program Income Drawdown

\$51,495.73

\$589,852.01

Program Income Received

\$51,495.73

\$588,689.39

Total Funds Expended

\$51,495.73

\$1,664,965.63

Hall County1

\$51,495.73

\$1,664,965.63

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/71
# of Parcels acquired voluntarily	0	0/71



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/71
# of Singlefamily Units	0	0/71

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/51	0/71	0
# Owner Households	0	0	0	0/0	0/51	0/71	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5065-001-B-H Henry
Activity Title: 5065-001-B-H Henry

Activity Category:

Acquisition - general

Project Number:

01-Acq/Disp

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5065 Henry PI

Activity Status:

Under Way

Project Title:

Acquisition / Disposition

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Henry County1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,845,595.52
Total Budget	\$520,762.17	\$3,845,595.52
Total Obligated	\$520,762.17	\$4,019,026.70
Total Funds Drawdown	\$443,851.51	\$3,401,238.66
Program Funds Drawdown	\$0.00	\$1,252,528.63
Program Income Drawdown	\$443,851.51	\$2,148,710.03
Program Income Received	\$443,851.51	\$2,148,710.03
Total Funds Expended	\$520,762.17	\$3,638,244.51
Henry County1	\$520,762.17	\$3,638,244.51
Match Contributed	\$0.00	\$688,961.55

Activity Description:

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/46
# of Parcels acquired voluntarily	0	0/46



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/46
# of Singlefamily Units	0	0/46

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 5065-001-B-I Henry

Activity Title: 5065-001-B-I Henry

Activity Category:

Acquisition - general

Project Number:

01-Acq/Disp

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5065 Henry PI

Activity Status:

Under Way

Project Title:

Acquisition / Disposition

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Henry County1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$12,602,715.77

Total Budget

\$2,101,476.16

\$12,602,715.77

Total Obligated

\$2,101,476.16

\$12,081,117.05

Total Funds Drawdown

\$2,178,386.82

\$10,070,437.38

Program Funds Drawdown

\$0.00

\$2,264,148.90

Program Income Drawdown

\$2,178,386.82

\$7,806,288.48

Program Income Received

\$2,178,386.82

\$7,806,288.48

Total Funds Expended

\$2,101,476.16

\$9,833,431.53

Henry County1

\$2,101,476.16

\$9,833,431.53

Match Contributed

\$0.00

\$3,810,402.15

Activity Description:

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/96
# of Parcels acquired voluntarily	0	0/96



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/96
# of Singlefamily Units	0	0/96

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5067-001-B-H Newnan

Activity Title: 5067-001-B-H Newnan

Activity Category:

Acquisition - general

Project Number:

01-Acq/Disp

Projected Start Date:

10/28/2009

Benefit Type:

()

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5067 Newnan PI

Activity Status:

Under Way

Project Title:

Acquisition / Disposition

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Newnan, City of

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,883,175.09
Total Budget	\$23,175.84	\$1,883,175.09
Total Obligated	\$23,175.84	\$1,883,175.09
Total Funds Drawdown	\$50,970.79	\$1,447,734.42
Program Funds Drawdown	\$27,794.95	\$1,311,453.99
Program Income Drawdown	\$23,175.84	\$136,280.43
Program Income Received	\$23,175.84	\$136,280.43
Total Funds Expended	\$50,970.79	\$1,447,734.42
Newnan, City of	\$50,970.79	\$1,447,734.42
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 02-Clearance / Clearance

Grantee Activity Number:	5055-004-D-H Augusta
Activity Title:	5055-004-D-H Augusta

Activity Category: Clearance and Demolition	Activity Status: Under Way
Project Number: 02-Clearance	Project Title: Clearance
Projected Start Date: 04/01/2009	Projected End Date: 12/31/2010
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: NSP Only - LH - 25% Set-Aside	Responsible Organization: Augusta/Richmond County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$34,150.75
Total Budget	\$0.00	\$34,150.75
Total Obligated	\$0.00	\$34,150.75
Total Funds Drawdown	\$0.00	\$34,150.75
Program Funds Drawdown	\$0.00	\$34,150.75
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$34,150.75
Augusta/Richmond County	\$0.00	\$34,150.75
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance of blighted structures.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/4
# of Singlefamily Units	2	2/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	2	0	2	2/4	0/0	2/4	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
----------------	-------------	---------------	--------------	------------	------------------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 03-Rehab / Rehabilitation

Grantee Activity Number: 5050-14A-B-H Carrollton



Activity Title: 5050-14A-B-H Carrollton

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5050 Carrollton PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Carrollton, City of

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$740,155.63
Total Budget	\$46,466.16	\$740,155.63
Total Obligated	\$46,466.16	\$712,179.79
Total Funds Drawdown	\$46,466.16	\$323,173.47
Program Funds Drawdown	\$0.00	\$126,771.00
Program Income Drawdown	\$46,466.16	\$196,402.47
Program Income Received	\$46,466.16	\$196,402.47
Total Funds Expended	\$46,466.16	\$323,173.47
Carrollton, City of	\$46,466.16	\$323,173.47
Match Contributed	\$0.00	\$201,928.00

Activity Description:

Provide rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	18/40
# ELI Households (0-30% AMI)	0	6/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/40
# of Singlefamily Units	0	18/40

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	18/40	0/0	18/40	100.00
# Owner Households	0	0	0	18/39	0/0	18/39	100.00
# Renter Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5050-14A-B-I Carrollton

Activity Title: 5050-14A-B-I Carrollton

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5050 Carrollton PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Carrollton, City of

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,179,801.45
Total Budget	\$183,269.64	\$2,179,801.45
Total Obligated	\$183,269.64	\$2,179,801.45
Total Funds Drawdown	\$183,269.64	\$944,122.92
Program Funds Drawdown	\$0.00	\$237,426.35
Program Income Drawdown	\$183,269.64	\$706,696.57
Program Income Received	\$183,269.64	\$706,696.57
Total Funds Expended	\$183,269.64	\$944,122.92
Carrollton, City of	\$183,269.64	\$944,122.92
Match Contributed	\$0.00	\$736,975.00

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LMMI Households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	45/40

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	45/40
# of Singlefamily Units	0	45/40

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	42/30	45/40	93.33
# Owner Households	0	0	0	0/0	42/29	45/39	93.33
# Renter Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5058-14A-B-H Douglas

Activity Title: 5058-14A-B-H Douglas

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

10/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5058 Douglas PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Douglas County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$734,163.45
Total Budget	\$25,038.23	\$734,163.45
Total Obligated	\$25,038.23	\$734,163.45
Total Funds Drawdown	\$25,038.23	\$338,842.29
Program Funds Drawdown	\$0.00	\$127,694.06
Program Income Drawdown	\$25,038.23	\$211,148.23
Program Income Received	\$25,038.23	\$211,148.23
Total Funds Expended	\$25,038.23	\$338,842.29
Douglas County	\$25,038.23	\$338,842.29
Match Contributed	\$0.00	\$270,139.00

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/6
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/6
# of Singlefamily Units	0	8/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/6	0/0	8/6	100.00
# Owner Households	0	0	0	8/6	0/0	8/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5060-14A-B-I Fitzgerald

Activity Title: 5060-14A-B-I Fitzgerald

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5060 Fitzgerald PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Fitzgerald, City of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$1,655,567.93

Total Budget

\$6,058.59

\$1,655,567.93

Total Obligated

\$6,058.59

\$1,655,567.93

Total Funds Drawdown

\$6,058.59

\$379,190.97

Program Funds Drawdown

\$0.00

\$316,366.62

Program Income Drawdown

\$6,058.59

\$62,824.35

Program Income Received

\$6,058.59

\$62,824.35

Total Funds Expended

\$6,058.59

\$379,190.97

Fitzgerald, City of

\$6,058.59

\$379,190.97

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/48

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	2/48
# of Singlefamily Units	0	2/48

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	6/48	6/48	100.00
# Owner Households	0	0	0	0/0	6/48	6/48	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5064-14A-B-H Hall

Activity Title: 5064-14A-B-H Hall

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5064 Hall PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Hall County1

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$750,668.37
Total Budget	\$8,244.69	\$750,668.37
Total Obligated	\$8,244.69	\$750,668.37
Total Funds Drawdown	\$8,244.69	\$489,136.49
Program Funds Drawdown	\$0.00	\$268,344.50
Program Income Drawdown	\$8,244.69	\$220,791.99
Program Income Received	\$8,244.69	\$218,116.17
Total Funds Expended	\$8,244.69	\$489,136.49
Hall County1	\$8,244.69	\$489,136.49
Match Contributed	\$0.00	\$324,031.02

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	17/27
# ELI Households (0-30% AMI)	0	3/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	17/27
# of Singlefamily Units	3	17/27

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	3	0	3	17/28	0/0	17/28	100.00
# Owner Households	3	0	3	16/27	0/0	16/27	100.00
# Renter Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5064-14A-B-I Hall

Activity Title: 5064-14A-B-I Hall

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5064 Hall PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Hall County1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,809,444.15
Total Budget	\$6,953.10	\$1,809,444.15
Total Obligated	\$6,953.10	\$1,809,444.15
Total Funds Drawdown	\$6,953.10	\$395,117.93
Program Funds Drawdown	\$0.00	\$88,000.00
Program Income Drawdown	\$6,953.10	\$307,117.93
Program Income Received	\$6,953.10	\$311,117.93
Total Funds Expended	\$6,953.10	\$395,117.93
Hall County1	\$6,953.10	\$395,117.93
Match Contributed	\$0.00	\$132,923.35

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/71

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	8/71
# of Singlefamily Units	0	8/71

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	8/51	8/71	100.00
# Owner Households	0	0	0	0/0	8/51	8/71	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5065-14A-B-H Henry

Activity Title: 5065-14A-B-H Henry

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5065 Henry PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Henry County1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$1,235,570.35

Total Budget

\$123,714.78

\$1,235,570.35

Total Obligated

\$123,714.78

\$1,176,530.42

Total Funds Drawdown

\$79,375.63

\$641,030.24

Program Funds Drawdown

\$0.00

\$91,093.62

Program Income Drawdown

\$79,375.63

\$549,936.62

Program Income Received

\$79,375.63

\$570,576.56

Total Funds Expended

\$123,714.78

\$685,369.39

Henry County1

\$123,714.78

\$685,369.39

Match Contributed

\$0.00

\$302,670.98

Activity Description:

rehabilitation of foreclosed upon housing units for resale to LH25 Households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	33/46
# ELI Households (0-30% AMI)	0	5/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	33/46
# of Singlefamily Units	0	33/46

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	33/46	0/0	33/46	100.00
# Owner Households	0	0	0	33/46	0/0	33/46	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5065-14A-B-I Henry

Activity Title: 5065-14A-B-I Henry

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5065 Henry PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Henry County1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$3,225,274.62

Total Budget

\$101,037.08

\$3,225,274.62

Total Obligated

\$101,037.08

\$2,934,514.04

Total Funds Drawdown

\$145,376.23

\$1,502,176.22

Program Funds Drawdown

\$0.00

\$143,127.30

Program Income Drawdown

\$145,376.23

\$1,359,048.92

Program Income Received

\$145,376.23

\$1,338,408.98

Total Funds Expended

\$101,037.08

\$1,457,837.07

Henry County1

\$101,037.08

\$1,457,837.07

Match Contributed

\$0.00

\$1,216,559.55

Activity Description:

Rhabilitation of foreclosed upon housing units for resale to LMMI households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	20	87/96

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	20	87/96
# of Singlefamily Units	20	87/96

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	11	20	0/0	72/76	87/96	82.76
# Owner Households	0	11	20	0/0	72/76	87/96	82.76

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5067-14A-B-H Newnan

Activity Title: 5067-14A-B-H Newnan

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

10/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5067 Newnan PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Newnan, City of

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$837,445.99
Total Budget	\$0.00	\$837,445.99
Total Obligated	\$0.00	\$837,445.99
Total Funds Drawdown	\$14,050.57	\$409,581.58
Program Funds Drawdown	\$14,050.57	\$377,979.82
Program Income Drawdown	\$0.00	\$31,601.76
Program Income Received	\$0.00	\$31,601.76
Total Funds Expended	\$14,050.57	\$409,581.58
Newnan, City of	\$14,050.57	\$409,581.58
Match Contributed	\$0.00	\$5,229.43

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	23/14
# ELI Households (0-30% AMI)	0	1/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	23/14
# of Singlefamily Units	1	23/14

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	23/31	0/0	23/31	100.00
# Owner Households	1	0	1	18/17	0/0	18/17	100.00
# Renter Households	0	0	0	5/14	0/0	5/14	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5068-14A-B-H Newton

Activity Title: 5068-14A-B-H Newton

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5068 Newton PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Newton County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$602,627.25
Total Budget	\$0.00	\$602,627.25
Total Obligated	\$0.00	\$602,407.08
Total Funds Drawdown	\$1,814.68	\$127,840.90
Program Funds Drawdown	\$1,814.68	\$55,614.47
Program Income Drawdown	\$0.00	\$72,226.43
Program Income Received	\$0.00	\$72,181.43
Total Funds Expended	\$2,153.61	\$127,840.90
Newton County	\$2,153.61	\$127,840.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/6	0/0	2/6	100.00
# Owner Households	0	0	0	2/6	0/0	2/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 5068-14A-B-I Newton

Activity Title: 5068-14A-B-I Newton

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (Household)

National Objective:

NSP Only - LMMI

Program Income Account:

5068 Newton PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Newton County

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,404,330.44
Total Budget	\$0.00	\$1,404,330.44
Total Obligated	\$0.00	\$1,403,906.96
Total Funds Drawdown	\$3,289.41	\$199,587.88
Program Funds Drawdown	\$3,289.41	\$136,834.46
Program Income Drawdown	\$0.00	\$62,753.42
Program Income Received	\$0.00	\$62,798.42
Total Funds Expended	\$3,672.49	\$199,587.88
Newton County	\$3,672.49	\$199,587.88
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/34

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	4/34
# of Singlefamily Units	0	4/34

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	4/18	4/34	100.00
# Owner Households	0	0	0	0/0	4/18	4/34	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5069-14A-B-H Rockdale

Activity Title: 5069-14A-B-H Rockdale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5069 Rockdale PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Rockdale County1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,125,658.31
Total Budget	\$98,612.03	\$1,125,658.31
Total Obligated	\$98,612.03	\$1,135,514.48
Total Funds Drawdown	\$99,806.79	\$532,672.75
Program Funds Drawdown	\$11,050.93	\$25,551.39
Program Income Drawdown	\$88,755.86	\$507,121.36
Program Income Received	\$88,755.86	\$507,121.36
Total Funds Expended	\$109,662.96	\$581,084.95
Rockdale County1	\$109,662.96	\$581,084.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Perform rehabilitation of foreclosed upon housing units in order to resell the units to LH25 eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/21
# ELI Households (0-30% AMI)	0	2/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/21
# of Singlefamily Units	0	3/21

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/21	0/0	3/21	100.00
# Owner Households	0	0	0	3/21	0/0	3/21	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5069-14A-B-I Rockdale

Activity Title: 5069-14A-B-I Rockdale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Rehab

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5069 Rockdale PI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Rockdale County1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,432,615.36
Total Budget	\$10,300.58	\$2,432,615.36
Total Obligated	\$10,300.58	\$2,422,759.19
Total Funds Drawdown	\$28,555.67	\$1,374,488.21
Program Funds Drawdown	\$8,398.92	\$477,266.87
Program Income Drawdown	\$20,156.75	\$897,221.34
Program Income Received	\$20,156.75	\$897,221.34
Total Funds Expended	\$18,699.50	\$1,326,076.01
Rockdale County1	\$18,699.50	\$1,326,076.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	28/65

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	28/65
# of Singlefamily Units	0	28/65

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	28/50	28/65	100.00
# Owner Households	0	0	0	0/0	28/50	28/65	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08-Finance / Financing Mechanisms

Grantee Activity Number:	5050-013-A-H Carrollton
Activity Title:	5050-013-A-H Carrollton

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-Finance

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5050 Carrollton PI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Carrollton, City of

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$310,503.75
Total Budget	\$8,900.00	\$310,503.75
Total Obligated	\$8,900.00	\$301,603.75
Total Funds Drawdown	\$8,900.00	\$122,555.00



Program Funds Drawdown	\$0.00	\$26,700.00
Program Income Drawdown	\$8,900.00	\$95,855.00
Program Income Received	\$8,900.00	\$95,855.00
Total Funds Expended	\$8,900.00	\$122,555.00
Carrollton, City of	\$8,900.00	\$122,555.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide homebuyer assistance for the purchase of foreclosed upon housing units to LH25 eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/31
# of Singlefamily Units	0	0/31

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/31	0/0	0/31	0
# Owner Households	0	0	0	0/31	0/0	0/31	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5050-013-A-I Carrollton

Activity Title: 5050-013-A-I Carrollton

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-Finance

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5050 Carrollton PI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Carrollton, City of

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$889,537.44
Total Budget	\$69,169.76	\$889,537.44
Total Obligated	\$69,169.76	\$889,537.44
Total Funds Drawdown	\$69,169.76	\$395,397.76
Program Funds Drawdown	\$0.00	\$61,280.55
Program Income Drawdown	\$69,169.76	\$334,117.21
Program Income Received	\$69,169.76	\$334,117.21
Total Funds Expended	\$69,169.76	\$395,397.76
Carrollton, City of	\$69,169.76	\$395,397.76
Match Contributed	\$0.00	\$242,539.00

Activity Description:

Provide homebuyer assistance for foreclosed upon housing units to LMMI eligible households.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/29
# of Singlefamily Units	0	0/29



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/18	0/29	0
# Owner Households	0	0	0	0/0	0/18	0/29	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 5060-013-A-I Fitzgerald

Activity Title: 5060-013-A-I Fitzgerald

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-Finance

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5060 Fitzgerald PI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Fitzgerald, City of

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$763,381.29
Total Budget	\$8,709.06	\$763,381.29
Total Obligated	\$8,709.06	\$763,381.29
Total Funds Drawdown	\$8,709.06	\$293,461.13
Program Funds Drawdown	\$0.00	\$155,846.25
Program Income Drawdown	\$8,709.06	\$137,614.88
Program Income Received	\$8,709.06	\$137,614.88
Total Funds Expended	\$8,709.06	\$293,461.13
Fitzgerald, City of	\$8,709.06	\$293,461.13
Match Contributed	\$0.00	\$475,023.00

Activity Description:

Homebuyer assistance to LMMI eligible households

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/15
# of Singlefamily Units	0	11/15



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	6/15	11/15	54.55
# Owner Households	0	0	0	0/0	6/15	11/15	54.55

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5064-013-A-H Hall

Activity Title: 5064-013-A-H Hall

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-Finance

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5064 Hall PI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Hall County1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$240,411.77
Total Budget	\$2,000.00	\$240,411.77
Total Obligated	\$2,000.00	\$240,411.77
Total Funds Drawdown	\$2,000.00	\$93,000.00
Program Funds Drawdown	\$0.00	\$14,000.00
Program Income Drawdown	\$2,000.00	\$79,000.00
Program Income Received	\$2,000.00	\$72,000.00
Total Funds Expended	\$2,000.00	\$93,000.00
Hall County1	\$2,000.00	\$93,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide homwbuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/24
# of Singlefamily Units	0	0/24



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/24	0/0	0/24	0
# Owner Households	0	0	0	0/24	0/0	0/24	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 5064-013-A-I Hall

Activity Title: 5064-013-A-I Hall

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-Finance

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5064 Hall PI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Hall County1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$563,235.30
Total Budget	\$2,000.00	\$563,235.30
Total Obligated	\$2,000.00	\$563,235.30
Total Funds Drawdown	\$2,000.00	\$86,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$2,000.00	\$86,000.00
Program Income Received	\$2,000.00	\$93,000.00
Total Funds Expended	\$2,000.00	\$86,000.00
Hall County1	\$2,000.00	\$86,000.00
Match Contributed	\$0.00	\$573.10

Activity Description:

Provide Homebuyer assistance to LMMI eligible households for the purchase of a foreclosed upon housing unit.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/46
# of Singlefamily Units	0	0/46



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/46	0/46	0
# Owner Households	0	0	0	0/0	0/46	0/46	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	5065-013-A-H Henry
Activity Title:	5065-013-A-H Henry

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-Finance

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

5065 Henry PI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Henry County1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,200,611.77
Total Budget	\$77,500.00	\$1,200,611.77
Total Obligated	\$77,500.00	\$1,124,611.77
Total Funds Drawdown	\$63,000.00	\$708,000.00
Program Funds Drawdown	\$0.00	\$52,000.00
Program Income Drawdown	\$63,000.00	\$656,000.00
Program Income Received	\$63,000.00	\$656,000.00
Total Funds Expended	\$77,500.00	\$722,500.00
Henry County1	\$77,500.00	\$722,500.00
Match Contributed	\$0.00	\$169,222.09

Activity Description:

Provide homebuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/59
# of Singlefamily Units	0	0/59



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/59	0/0	0/59	0
# Owner Households	0	0	0	0/59	0/0	0/59	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 5065-013-A-I Henry

Activity Title: 5065-013-A-I Henry

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-Finance

Projected Start Date:

04/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

5065 Henry PI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Henry County1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,978,932.99
Total Budget	\$46,900.00	\$1,978,932.99
Total Obligated	\$46,900.00	\$1,865,172.80
Total Funds Drawdown	\$61,400.00	\$624,637.50
Program Funds Drawdown	\$0.00	\$18,500.00
Program Income Drawdown	\$61,400.00	\$606,137.50
Program Income Received	\$61,400.00	\$606,137.50
Total Funds Expended	\$46,900.00	\$610,137.50
Henry County1	\$46,900.00	\$610,137.50
Match Contributed	\$0.00	\$181,758.33

Activity Description:

Homebuyer assistance to LMMI eligible households for the purchase of foreclosed upon housing units.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/68
# of Singlefamily Units	0	0/68



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/68	0/68	0
# Owner Households	0	0	0	0/0	0/68	0/68	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 09-Admin / Administration

Grantee Activity Number: 5050-21A-X Carrollton

Activity Title: 5050-21A-X Carrollton

Activity Category:

Administration

Project Number:

09-Admin

Projected Start Date:

04/01/2009

Benefit Type:

()

National Objective:

N/A

Program Income Account:

5050 Carrollton PI

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Carrollton, City of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

To Date

N/A

\$316,150.85

Total Budget

\$23,491.92

\$316,150.85

Total Obligated

\$23,491.92

\$304,827.28

Total Funds Drawdown

\$23,491.92

\$298,820.15

Program Funds Drawdown

\$0.00

\$103,936.27

Program Income Drawdown

\$23,491.92

\$194,883.88

Program Income Received

\$23,491.92

\$194,883.88



Total Funds Expended	\$23,491.92	\$298,820.15
Carrollton, City of	\$23,491.92	\$298,820.15
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration of NSP grant by local government

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 5060-21A-X Fitzgerald

Activity Title: 5060-21A-X Fitzgerald

Activity Category:

Administration

Project Number:

09-Admin

Projected Start Date:

04/01/2009

Benefit Type:

()

National Objective:

N/A

Program Income Account:

5060 Fitzgerald PI

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Fitzgerald, City of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$199,391.11

Total Budget

\$9,500.00

\$199,391.11

Total Obligated

\$9,500.00

\$199,391.11

Total Funds Drawdown

\$9,500.00

\$189,393.74

Program Funds Drawdown

\$0.00

\$149,892.17

Program Income Drawdown

\$9,500.00

\$39,501.57

Program Income Received

\$9,500.00

\$39,501.57

Total Funds Expended

\$9,500.00

\$189,393.74

Fitzgerald, City of

\$9,500.00

\$189,393.74

Match Contributed

\$0.00

\$0.00

Activity Description:

administration of NSP by grantee

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 5065-21A-X Henry

Activity Title: 5065-21A-X Henry

Activity Category:

Administration

Project Number:

09-Admin

Projected Start Date:

04/01/2009

Benefit Type:

()

National Objective:

N/A

Program Income Account:

5065 Henry PI

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Henry County1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$1,019,857.92

Total Budget

\$28,042.25

\$1,019,857.92

Total Obligated

\$28,042.25

\$1,019,857.92

Total Funds Drawdown

\$28,042.25

\$825,388.99

Program Funds Drawdown

\$0.00

\$192,625.10

Program Income Drawdown

\$28,042.25

\$632,763.89

Program Income Received

\$28,042.25

\$632,763.89

Total Funds Expended

\$28,042.25

\$825,388.99

Henry County1

\$28,042.25

\$825,388.99

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration of NSP by grantee

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 5069-21A-X Rockdale

Activity Title: 5069-21A-X Rockdale

Activity Category:

Administration

Project Number:

09-Admin

Projected Start Date:

04/01/2009

Benefit Type:

()

National Objective:

N/A

Program Income Account:

5069 Rockdale PI

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Rockdale County1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$349,908.90

Total Budget

\$25,720.07

\$349,908.90

Total Obligated

\$25,720.07

\$349,908.90

Total Funds Drawdown

\$43,307.41

\$349,908.90

Program Funds Drawdown

\$43,307.41

\$129,724.23

Program Income Drawdown

\$0.00

\$220,184.67

Program Income Received

\$0.00

\$220,184.67

Total Funds Expended

\$43,307.41

\$349,908.90

Rockdale County1

\$43,307.41

\$349,908.90

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration of NSP by grantee.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 9999-21A-X GEORGIA

Activity Title: 9999-21A-X GEORGIA

Activity Category:

Administration

Project Number:

09-Admin

Projected Start Date:

04/01/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

State of Georgia

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$3,495,691.88

Total Budget

\$0.00

\$3,495,691.88

Total Obligated

\$0.00

\$3,495,691.88

Total Funds Drawdown

\$78,867.60

\$1,541,563.17

Program Funds Drawdown

\$78,867.60

\$1,541,563.17

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$78,867.60

\$1,541,563.17

 State of Georgia

\$78,867.60

\$1,541,563.17

Match Contributed

\$0.00

\$0.00

Activity Description:

State administration of NSP

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

