

**Grantee: Georgia**

**Grant: B-08-DN-13-0001**

**April 1, 2015 thru June 30, 2015 Performance Report**

---



**Grant Number:**

B-08-DN-13-0001

**Obligation Date:****Award Date:****Grantee Name:**

Georgia

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$77,085,125.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$77,085,125.00

**Estimated PI/RL Funds:**

\$140,000,000.00

**Total Budget:**

\$217,085,125.00

**Disasters:****Declaration Number**

NSP

**Narratives****Areas of Greatest Need:**

The purpose of the NSP funds is to address the negative ramifications of the housing foreclosure crisis that occurred over the past five years due to subprime mortgage lending which, nationally, resulted in significant numbers of homeowners entering into foreclosure and entire neighborhoods becoming vacant and abandoned. In 2007 Georgia ranked seventh in the nation in the percent of households facing foreclosure (1.566% of households). Additionally, Georgia ranks 9th in the nation for conventional loans made by sub-prime lenders and 8th in the percent of owner-occupied home purchase loans made to low-income borrowers. For the first quarter of 2008 Georgia was among the 10 states with mortgage delinquency rates categorized as "Seriously Delinquent" with 4.04% - 5.34% of mortgages statewide in this category. In the Southeast, Georgia's rate of 1.3 per 1000 housing units held by lenders and classified as "Real Estate Owned" (REO) is second only to Florida. Typically these REO properties represent vacant homes that over months of vacancy can contribute to neighborhood decline, blight and diminished values for entire neighborhoods.

**Distribution and and Uses of Funds:**

Note: The comprehensive NSP Action Plan Proposed Substantial Amendment has been submitted to HUD and is also available at the Georgia Department of Community Affairs website at <http://www.dca.ga.gov/communities/CDBG/programs/nsp.asp>. This Substantial Amendment includes the details on the methodology of determination of areas of greatest need, proposed distribution methods and use of funds, required definitions and descriptions, low-income targeting description, acquisition and relocation description, public commentary, and individual NSP activity information. Georgia has significant needs and housing problems due to the subprime lending crisis. Further, the level of foreclosures resulting from these problematic mortgages has placed an increased burden on the economy and affected families. Housing agencies and programs are also strained as they seek to assist families and individuals caught in this national tragedy. The Georgia Department of Community Affairs (DCA) will use the NSP funds for the purposes intended – to promote neighborhood stabilization where subprime lending, foreclosure and housing vacancies and, in turn, abandoned and blighted properties have negatively affected the housing market. Accordingly, DCA will give priority to those applicants that can effectively target NSP resources to neighborhood stabilization projects that will address these problems in areas with the greatest needs. The State defined such geographic areas using the best data available to support its definition of greatest need areas.

**Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:**

**Public Comment:**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$182,015,986.16
<b>Total Budget</b>	\$1,983,787.43	\$182,015,986.16
<b>Total Obligated</b>	\$2,089,030.58	\$175,623,081.29
<b>Total Funds Drawdown</b>	\$2,692,935.85	\$108,624,870.64
<b>Program Funds Drawdown</b>	\$616,939.00	\$69,344,610.77
<b>Program Income Drawdown</b>	\$2,075,996.85	\$39,280,259.87
<b>Program Income Received</b>	\$2,083,411.36	\$39,251,125.65
<b>Total Funds Expended</b>	\$2,692,935.85	\$108,624,870.64
<b>Match Contributed</b>	\$0.00	\$61,949,768.66

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$61,949,768.66
<b>Limit on Public Services</b>	\$11,562,768.75	\$0.00
<b>Limit on Admin/Planning</b>	\$7,708,512.50	\$6,240,136.06
<b>Limit on State Admin</b>	\$0.00	\$6,240,136.06

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$19,271,281.25	\$55,365,915.75

## Overall Progress Narrative:

The State's 21 sub-grantees continue to successfully operate local NSP programs that address the unique needs and opportunities within their respective jurisdictions. At the end of the quarter, the State of Georgia had expended \$69,336,300.77 in Program Funds and \$39,280,259.87 in Program Income, for a total of \$108,616,560.64 (140.9%). Georgia's expenditure rate was the highest in the nation among state programs that received grant awards in excess of \$40,000,000. Also at the close of the quarter, the State's LH25 expenditures significantly exceeded the required 25% minimum. Each of the local NSP1 programs continues to generate much-needed affordable housing opportunities for Georgia families.



# Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01-Acq/Disp, Acquisition / Disposition	\$180,408.54	\$109,592,381.36	\$32,070,535.09
02-Clearance, Clearance	\$0.00	\$3,439,525.44	\$2,219,829.50
03-Rehab, Rehabilitation	\$232,173.08	\$50,996,319.84	\$8,540,779.92
04-Const, New Construction	\$56,845.08	\$15,340,426.85	\$13,179,721.40
05-PubFacil, Public Facilities	\$0.00	\$262,918.81	\$67,399.19
06-HousCouns, Housing Counseling	\$0.00	\$33,030.00	\$33,030.00
08-Finance, Financing Mechanisms	\$27,000.00	\$25,371,627.32	\$8,620,229.82
09-Admin, Administration	\$120,512.30	\$9,709,303.24	\$4,613,085.85
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



## Activities

**Project # / Title:** 01-Acq/Disp / Acquisition / Disposition

**Grantee Activity Number:** 5050-001-B-H Carrollton

**Activity Title:** 5050-001-B-H Carrollton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5050 Carrollton PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Carrollton, City of

**Match Contributed**

**Apr 1 thru Jun 30, 2015**

N/A

(\$54,090.13)

(\$54,090.13)

\$0.00

\$0.00

\$0.00

\$0.00

(\$54,090.13)

(\$54,090.13)

\$0.00

**To Date**

\$1,869,421.00

\$1,869,421.00

\$1,869,421.00

\$1,301,607.79

\$736,170.84

\$565,436.95

\$565,439.95

\$1,301,607.79

\$1,301,607.79

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/29	
# of Parcels acquired voluntarily	0		0/29	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/29	
# of Singlefamily Units	0		0/29	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/29	0/0	0/29	0
# Owner Households	0	0	0	0/28	0/0	0/28	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5050-001-B-I Carrollton

**Activity Title:** 5050-001-B-I Carrollton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5050 Carrollton PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$4,302,386.21

**Total Budget**

\$54,090.13

\$4,302,386.21

**Total Obligated**

\$54,090.13

\$4,302,386.21

**Total Funds Drawdown**

\$0.00

\$3,310,405.38

**Program Funds Drawdown**

\$0.00

\$1,711,841.22

**Program Income Drawdown**

\$0.00

\$1,598,564.16

**Program Income Received**

\$4,000.00

\$1,598,564.16

**Total Funds Expended**

\$54,090.13

\$3,310,405.38

Carrollton, City of

\$54,090.13

\$3,310,405.38

**Match Contributed**

\$0.00

\$736,293.00

**Activity Description:**

Acquisition of foreclosed upon housing units fo rehab and resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/36
# of Parcels acquired voluntarily	0	0/36



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/36
# of Singlefamily Units	0	0/36

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/27	0/36	0	
# Owner Households	0	0	0	0/0	0/26	0/35	0	
# Renter Households	0	0	0	0/0	0/1	0/1	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5052-001-B-H NW GA RC

**Activity Title:** 5052-001-B-H NW GA RC

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5052 NWGRC PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northwest Georgia Regional Commission1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$2,452,744.48

**Total Budget**

\$123,219.02

\$2,452,744.48

**Total Obligated**

\$123,219.02

\$2,452,744.48

**Total Funds Drawdown**

\$123,219.02

\$2,009,791.05

**Program Funds Drawdown**

\$0.00

\$1,737,543.04

**Program Income Drawdown**

\$123,219.02

\$272,248.01

**Program Income Received**

\$123,219.02

\$272,248.01

**Total Funds Expended**

\$123,219.02

\$2,009,791.05

Northwest Georgia Regional Commission1

\$123,219.02

\$2,009,791.05

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/29
# of Parcels acquired voluntarily	0	0/29



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/29
# of Singlefamily Units	0	0/29

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/29	0/0	0/29	0	
# Owner Households	0	0	0	0/29	0/0	0/29	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5054-001-B-H Atlanta

**Activity Title:** 5054-001-B-H Atlanta

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5054 Atlanta PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,387,254.47
<b>Total Budget</b>	\$16,870.14	\$1,387,254.47
<b>Total Obligated</b>	\$16,870.14	\$1,387,254.47
<b>Total Funds Drawdown</b>	\$124,685.25	\$937,826.28
<b>Program Funds Drawdown</b>	\$107,815.11	\$889,765.74
<b>Program Income Drawdown</b>	\$16,870.14	\$48,060.54
<b>Program Income Received</b>	\$16,870.14	\$17,195.14
<b>Total Funds Expended</b>	\$124,685.25	\$937,826.28
Atlanta, City of	\$124,685.25	\$937,826.28
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/32
<b># of Parcels acquired voluntarily</b>	0	0/32



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/32
# of Singlefamily Units	0	0/32

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/32	0/0	0/32	0	
# Owner Households	0	0	0	0/32	0/0	0/32	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5054-001-B-I Atlanta

**Activity Title:** 5054-001-B-I Atlanta

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5054 Atlanta PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,009,594.59
<b>Total Budget</b>	\$2,000.00	\$3,009,594.59
<b>Total Obligated</b>	\$2,000.00	\$3,009,594.59
<b>Total Funds Drawdown</b>	\$2,000.00	\$1,546,846.38
<b>Program Funds Drawdown</b>	\$0.00	\$1,489,149.44
<b>Program Income Drawdown</b>	\$2,000.00	\$57,696.94
<b>Program Income Received</b>	\$2,000.00	\$243,370.33
<b>Total Funds Expended</b>	\$2,000.00	\$1,546,846.38
Atlanta, City of	\$2,000.00	\$1,546,846.38
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/43
<b># of Parcels acquired voluntarily</b>	0	0/43



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/43
# of Singlefamily Units	0	0/43

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/34	0/43	0	
# Owner Households	0	0	0	0/0	0/34	0/43	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5054-002-B-H Atlanta

**Activity Title:** 5054-002-B-H Atlanta

**Activity Category:**

Disposition

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5054 Atlanta PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,775.00
<b>Total Budget</b>	\$1,047.38	\$25,775.00
<b>Total Obligated</b>	\$1,047.38	\$25,775.00
<b>Total Funds Drawdown</b>	\$1,047.38	\$13,425.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,400.00
<b>Program Income Drawdown</b>	\$1,047.38	\$12,025.00
<b>Program Income Received</b>	\$1,047.38	\$7,325.00
<b>Total Funds Expended</b>	\$1,047.38	\$13,425.00
Atlanta, City of	\$1,047.38	\$13,425.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disposition of foreclosed upon properties to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/6

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/6	0/0	0/6	0	
# Owner Households	0	0	0	0/6	0/0	0/6	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5058-001-B-H Douglas

**Activity Title:** 5058-001-B-H Douglas

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

10/28/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5058 Douglas PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$1,699,870.37

**Total Budget**

\$12,000.00

\$1,699,870.37

**Total Obligated**

\$12,000.00

\$1,707,870.37

**Total Funds Drawdown**

\$12,000.00

\$1,040,326.52

**Program Funds Drawdown**

\$0.00

\$547,052.15

**Program Income Drawdown**

\$12,000.00

\$493,274.37

**Program Income Received**

\$12,000.00

\$479,348.28

**Total Funds Expended**

\$12,000.00

\$1,132,426.52

Douglas County

\$12,000.00

\$1,132,426.52

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/0	0/10	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5058-001-B-I Douglas

**Activity Title:** 5058-001-B-I Douglas

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

10/28/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5058 Douglas PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$4,718,385.03

**Total Budget**

\$104,224.05

\$4,718,385.03

**Total Obligated**

\$104,224.05

\$4,710,385.03

**Total Funds Drawdown**

\$104,224.05

\$3,465,704.25

**Program Funds Drawdown**

\$0.00

\$1,944,095.32

**Program Income Drawdown**

\$104,224.05

\$1,521,608.93

**Program Income Received**

\$104,224.05

\$1,527,535.02

**Total Funds Expended**

\$104,224.05

\$3,373,604.25

Douglas County

\$104,224.05

\$3,373,604.25

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of foreclosed upon units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/19
# of Parcels acquired voluntarily	0	0/19



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/19
# of Singlefamily Units	0	0/19

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	14/0	14/19	100.00
# Owner Households	0	0	0	0/0	28/0	28/19	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5064-001-B-H Hall

**Activity Title:** 5064-001-B-H Hall

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5064 Hall PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$1,620,260.44

**Total Budget**

\$50,791.15

\$1,620,260.44

**Total Obligated**

\$50,791.15

\$1,620,135.44

**Total Funds Drawdown**

\$50,791.15

\$1,539,891.96

**Program Funds Drawdown**

\$0.00

\$1,093,765.43

**Program Income Drawdown**

\$50,791.15

\$446,126.53

**Program Income Received**

\$50,791.15

\$458,126.53

**Total Funds Expended**

\$50,791.15

\$1,539,891.96

Hall County1

\$50,791.15

\$1,539,891.96

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/29
# of Parcels acquired voluntarily	0	0/29



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/29
# of Singlefamily Units	0	0/29

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/29	0/0	0/29	0	
# Owner Households	0	0	0	0/29	0/0	0/29	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5064-001-B-I Hall

**Activity Title:** 5064-001-B-I Hall

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5064 Hall PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$3,644,402.46

**Total Budget**

\$290,505.57

\$3,644,402.46

**Total Obligated**

\$290,505.57

\$3,640,402.46

**Total Funds Drawdown**

\$290,505.57

\$1,861,666.30

**Program Funds Drawdown**

\$0.00

\$970,471.34

**Program Income Drawdown**

\$290,505.57

\$891,194.96

**Program Income Received**

\$290,505.57

\$879,194.96

**Total Funds Expended**

\$290,505.57

\$1,861,666.30

Hall County1

\$290,505.57

\$1,861,666.30

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/71
# of Parcels acquired voluntarily	0	0/71



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/71
# of Singlefamily Units	0	0/71

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/51	0/71	0	
# Owner Households	0	0	0	0/0	0/51	0/71	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>5065-001-B-H Henry</b>
<b>Activity Title:</b>	<b>5065-001-B-H Henry</b>

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5065 Henry PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County1

Overall	Apr 1 thru Jun 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,682,667.64
<b>Total Budget</b>	\$117,832.68	\$4,682,667.64
<b>Total Obligated</b>	\$117,832.68	\$4,186,750.54
<b>Total Funds Drawdown</b>	\$181,956.77	\$4,016,021.60
<b>Program Funds Drawdown</b>	\$64,124.09	\$1,462,581.88
<b>Program Income Drawdown</b>	\$117,832.68	\$2,553,439.72
<b>Program Income Received</b>	\$117,832.68	\$2,553,439.72
<b>Total Funds Expended</b>	\$181,956.77	\$4,016,021.60
Henry County1	\$181,956.77	\$4,016,021.60
<b>Match Contributed</b>	\$0.00	\$688,961.55

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/46
# of Parcels acquired voluntarily	0	0/46



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/46
# of Singlefamily Units	0	0/46

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/46	0/0	0/46	0	
# Owner Households	0	0	0	0/46	0/0	0/46	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5065-001-B-I Henry

**Activity Title:** 5065-001-B-I Henry

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5065 Henry PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$14,765,686.74

**Total Budget**

\$378,163.69

\$14,765,686.74

**Total Obligated**

\$483,406.86

\$14,209,589.83

**Total Funds Drawdown**

\$491,876.20

\$12,895,357.23

**Program Funds Drawdown**

\$8,469.34

\$3,092,358.65

**Program Income Drawdown**

\$483,406.86

\$9,802,998.58

**Program Income Received**

\$483,406.86

\$9,802,998.58

**Total Funds Expended**

\$491,876.20

\$12,895,357.23

Henry County1

\$491,876.20

\$12,895,357.23

**Match Contributed**

\$0.00

\$3,810,402.15

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/96
# of Parcels acquired voluntarily	0	0/96



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/96
# of Singlefamily Units	0	0/96

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/76	0/96	0	
# Owner Households	0	0	0	0/0	0/76	0/96	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5066-001-B-H Macon

**Activity Title:** 5066-001-B-H Macon

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5066 Macon PI Account

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$560,357.44
<b>Total Budget</b>	\$174.00	\$560,357.44
<b>Total Obligated</b>	\$174.00	\$560,357.44
<b>Total Funds Drawdown</b>	\$174.00	\$107,407.42
<b>Program Funds Drawdown</b>	\$0.00	\$106,384.42
<b>Program Income Drawdown</b>	\$174.00	\$1,023.00
<b>Program Income Received</b>	\$174.00	\$1,023.00
<b>Total Funds Expended</b>	\$174.00	\$107,407.42
Macon, City of	\$174.00	\$107,407.42
<b>Match Contributed</b>	\$0.00	\$58,511.00

**Activity Description:**

Acquisition of foreclosed upon property for redevelopment and construction of housing or rehab and resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/12
<b># of Parcels acquired voluntarily</b>	0	0/12



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12
# of Singlefamily Units	0	0/12

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/12	0/0	0/12	0	
# Owner Households	0	0	0	0/6	0/0	0/6	0	
# Renter Households	0	0	0	0/6	0/0	0/6	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5068-001-B-H Newton

**Activity Title:** 5068-001-B-H Newton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5068 Newton PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newton County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

**To Date**

**Total Budget**

N/A

\$784,589.10

**Total Obligated**

\$0.00

\$784,589.10

**Total Funds Drawdown**

\$0.00

\$784,589.10

**Program Funds Drawdown**

\$0.00

\$423,423.78

**Program Income Drawdown**

\$0.00

\$423,423.78

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$123,689.90

\$0.00

Newton County

\$123,689.90

\$423,423.78

**Match Contributed**

\$0.00

\$423,423.78

\$0.00

**Activity Description:**

Acquisition of foreclosed upon housing units for rehab and resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6
# of Parcels acquired voluntarily	0	0/6



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/6	0/0	0/6	0	
# Owner Households	0	0	0	0/6	0/0	0/6	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5068-001-B-I Newton

**Activity Title:** 5068-001-B-I Newton

**Activity Category:**

Acquisition - general

**Project Number:**

01-Acq/Disp

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5068 Newton PI

**Activity Status:**

Under Way

**Project Title:**

Acquisition / Disposition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newton County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$2,391,108.67

**Total Budget**

\$0.00

\$2,391,108.67

**Total Obligated**

\$0.00

\$2,391,108.67

**Total Funds Drawdown**

\$0.00

\$847,333.93

**Program Funds Drawdown**

\$0.00

\$766,577.26

**Program Income Drawdown**

\$0.00

\$80,756.67

**Program Income Received**

\$0.00

\$80,756.67

**Total Funds Expended**

(\$123,689.90)

\$847,333.93

Newton County

(\$123,689.90)

\$847,333.93

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of foreclosed upon units for rehab and resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/18
# of Parcels acquired voluntarily	0	0/18



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/18	
# of Singlefamily Units	0		0/18	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/10	0/18	0
# Owner Households	0	0	0	0/0	0/10	0/18	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Project # / Title: 03-Rehab / Rehabilitation

<b>Grantee Activity Number:</b>	<b>5050-14A-B-H Carrollton</b>
<b>Activity Title:</b>	<b>5050-14A-B-H Carrollton</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
03-Rehab

**Projected Start Date:**  
04/01/2009

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Program Income Account:**  
5050 Carrollton PI

**Activity Status:**  
Under Way

**Project Title:**  
Rehabilitation

**Projected End Date:**  
12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Carrollton, City of

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$776,717.70



<b>Total Budget</b>	(\$560.66)	\$776,717.70
<b>Total Obligated</b>	(\$560.66)	\$776,717.70
<b>Total Funds Drawdown</b>	\$46,877.95	\$387,229.42
<b>Program Funds Drawdown</b>	\$0.00	\$126,289.04
<b>Program Income Drawdown</b>	\$46,877.95	\$260,940.38
<b>Program Income Received</b>	\$46,877.95	\$260,943.38
<b>Total Funds Expended</b>	(\$1,042.62)	\$387,229.42
Carrollton, City of	(\$1,042.62)	\$387,229.42
<b>Match Contributed</b>	\$0.00	\$201,928.00

**Activity Description:**

Provide rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	19/40
# ELI Households (0-30% AMI)	0	6/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	19/40
# of Singlefamily Units	0	19/40

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	19/40	0/0	19/40	100.00
# Owner Households	0	0	0	19/39	0/0	19/39	100.00
# Renter Households	0	0	0	0/1	0/0	0/1	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5050-14A-B-I Carrollton

**Activity Title:** 5050-14A-B-I Carrollton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5050 Carrollton PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,227,314.69
<b>Total Budget</b>	\$47,438.61	\$2,227,314.69
<b>Total Obligated</b>	\$47,438.61	\$2,227,314.69
<b>Total Funds Drawdown</b>	\$0.00	\$992,118.12
<b>Program Funds Drawdown</b>	\$0.00	\$237,908.31
<b>Program Income Drawdown</b>	\$0.00	\$754,209.81
<b>Program Income Received</b>	\$1,099.59	\$754,209.81
<b>Total Funds Expended</b>	\$47,920.57	\$992,118.12
Carrollton, City of	\$47,920.57	\$992,118.12
<b>Match Contributed</b>	\$0.00	\$736,975.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI Households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	46/40

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	46/40
# of Singlefamily Units	0	46/40

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	42/30	46/40	91.30
# Owner Households	0	0	0	0/0	42/29	46/39	91.30
# Renter Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5054-14A-B-H Atlanta

**Activity Title:** 5054-14A-B-H Atlanta

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5054 Atlanta PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$806,808.36
<b>Total Budget</b>	\$19,273.79	\$806,808.36
<b>Total Obligated</b>	\$19,273.71	\$806,808.36
<b>Total Funds Drawdown</b>	\$91,649.36	\$278,223.68
<b>Program Funds Drawdown</b>	\$72,375.65	\$121,415.20
<b>Program Income Drawdown</b>	\$19,273.71	\$156,808.48
<b>Program Income Received</b>	\$19,273.71	\$130,884.91
<b>Total Funds Expended</b>	\$91,649.36	\$278,223.68
Atlanta, City of	\$91,649.36	\$278,223.68
<b>Match Contributed</b>	\$0.00	\$114,795.02

**Activity Description:**

Rehabilitation of foreclosed upon units for resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	18/6
<b># ELI Households (0-30% AMI)</b>	0	5/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/7
# of Multifamily Units	0	10/1
# of Singlefamily Units	0	8/6

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	18/10	0/0	18/10	100.00
# Owner Households	0	0	0	3/6	0/0	3/6	100.00
# Renter Households	0	0	0	15/4	0/0	15/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5054-14A-B-I Atlanta

**Activity Title:** 5054-14A-B-I Atlanta

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5054 Atlanta PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,524,976.01
<b>Total Budget</b>	\$58,463.84	\$2,524,976.01
<b>Total Obligated</b>	\$58,463.92	\$2,524,976.01
<b>Total Funds Drawdown</b>	\$168,821.29	\$1,078,339.40
<b>Program Funds Drawdown</b>	\$110,357.37	\$394,341.75
<b>Program Income Drawdown</b>	\$58,463.92	\$683,997.65
<b>Program Income Received</b>	\$58,463.92	\$625,232.73
<b>Total Funds Expended</b>	\$168,821.29	\$1,078,339.40
Atlanta, City of	\$168,821.29	\$1,078,339.40
<b>Match Contributed</b>	\$0.00	\$507,500.31

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale and rental to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	24/19

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	24/23
# of Multifamily Units	0	9/4
# of Singlefamily Units	0	15/19

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	19/14	24/23	79.17
# Owner Households	0	0	0	0/0	10/10	15/19	66.67
# Renter Households	0	0	0	0/0	9/4	9/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 5058-14A-B-H Douglas

**Activity Title:** 5058-14A-B-H Douglas

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

10/28/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5058 Douglas PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$788,835.26
<b>Total Budget</b>	\$51,872.82	\$788,835.26
<b>Total Obligated</b>	\$51,872.82	\$838,747.75
<b>Total Funds Drawdown</b>	\$62,301.03	\$403,942.31
<b>Program Funds Drawdown</b>	\$10,428.21	\$138,122.27
<b>Program Income Drawdown</b>	\$51,872.82	\$265,820.04
<b>Program Income Received</b>	\$51,872.82	\$265,820.04
<b>Total Funds Expended</b>	\$62,301.03	\$453,854.80
Douglas County	\$62,301.03	\$453,854.80
<b>Match Contributed</b>	\$0.00	\$270,139.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/6
<b># ELI Households (0-30% AMI)</b>	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/6
# of Singlefamily Units	0	10/6

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/6	0/0	10/6	100.00
# Owner Households	0	0	0	10/6	0/0	10/6	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5058-14A-B-I Douglas

**Activity Title:** 5058-14A-B-I Douglas

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

10/28/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5058 Douglas PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,796,416.23
<b>Total Budget</b>	\$62,583.44	\$2,796,416.23
<b>Total Obligated</b>	\$62,583.44	\$2,746,503.74
<b>Total Funds Drawdown</b>	\$62,583.44	\$1,312,967.42
<b>Program Funds Drawdown</b>	\$0.00	\$230,145.79
<b>Program Income Drawdown</b>	\$62,583.44	\$1,082,821.63
<b>Program Income Received</b>	\$62,583.44	\$1,032,909.14
<b>Total Funds Expended</b>	\$62,583.44	\$1,263,054.93
Douglas County	\$62,583.44	\$1,263,054.93
<b>Match Contributed</b>	\$0.00	\$783,873.01

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	35/21

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	1	35/21
# of Singlefamily Units	1	35/21

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	1	1	0/0	27/18	35/21	77.14
# Owner Households	0	1	1	0/0	27/18	35/21	77.14

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5060-14A-B-I Fitzgerald

**Activity Title:** 5060-14A-B-I Fitzgerald

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5060 Fitzgerald PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,666,838.32
<b>Total Budget</b>	\$1,829.53	\$1,666,838.32
<b>Total Obligated</b>	\$1,829.53	\$1,666,838.32
<b>Total Funds Drawdown</b>	\$1,829.53	\$390,461.36
<b>Program Funds Drawdown</b>	\$0.00	\$316,366.62
<b>Program Income Drawdown</b>	\$1,829.53	\$74,094.74
<b>Program Income Received</b>	\$1,829.53	\$74,094.74
<b>Total Funds Expended</b>	\$1,829.53	\$390,461.36
Fitzgerald, City of	\$1,829.53	\$390,461.36
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/48

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	2/48
# of Singlefamily Units	0	2/48

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	6/48	6/48	100.00
# Owner Households	0	0	0	0/0	6/48	6/48	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5063-14A-B-H Gwinnett

**Activity Title:** 5063-14A-B-H Gwinnett

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5063 Gwinnett PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gwinnett County1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$946,712.60
<b>Total Budget</b>	\$0.00	\$946,712.60
<b>Total Obligated</b>	\$0.00	\$946,712.60
<b>Total Funds Drawdown</b>	\$0.00	\$534,947.89
<b>Program Funds Drawdown</b>	\$0.00	\$115,429.45
<b>Program Income Drawdown</b>	\$0.00	\$419,518.44
<b>Program Income Received</b>	\$0.00	\$419,518.44
<b>Total Funds Expended</b>	\$0.00	\$534,947.89
Gwinnett County1	\$0.00	\$534,947.89
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	2	2/5
<b># ELI Households (0-30% AMI)</b>	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/5
# of Multifamily Units	2	2/5

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	2	0	2	2/5	0/0	2/5	100.00
# Renter Households	2	0	2	2/5	0/0	2/5	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5064-14A-B-H Hall

**Activity Title:** 5064-14A-B-H Hall

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5064 Hall PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$861,285.71
<b>Total Budget</b>	\$110,321.27	\$861,285.71
<b>Total Obligated</b>	\$110,321.27	\$860,989.64
<b>Total Funds Drawdown</b>	\$110,321.27	\$599,457.76
<b>Program Funds Drawdown</b>	\$0.00	\$268,344.50
<b>Program Income Drawdown</b>	\$110,321.27	\$331,113.26
<b>Program Income Received</b>	\$110,321.27	\$328,437.44
<b>Total Funds Expended</b>	\$110,321.27	\$599,457.76
Hall County1	\$110,321.27	\$599,457.76
<b>Match Contributed</b>	\$0.00	\$324,031.02

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	19/27
<b># ELI Households (0-30% AMI)</b>	0	3/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	19/27
# of Singlefamily Units	1	19/27

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	19/28	0/0	19/28	100.00
# Owner Households	1	0	1	18/27	0/0	18/27	100.00
# Renter Households	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5064-14A-B-I Hall

**Activity Title:** 5064-14A-B-I Hall

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5064 Hall PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,978,075.48
<b>Total Budget</b>	\$40,925.58	\$1,978,075.48
<b>Total Obligated</b>	\$40,925.57	\$1,850,369.72
<b>Total Funds Drawdown</b>	\$40,925.57	\$436,043.50
<b>Program Funds Drawdown</b>	\$0.00	\$88,000.00
<b>Program Income Drawdown</b>	\$40,925.57	\$348,043.50
<b>Program Income Received</b>	\$40,925.57	\$352,043.50
<b>Total Funds Expended</b>	\$40,925.57	\$436,043.50
Hall County1	\$40,925.57	\$436,043.50
<b>Match Contributed</b>	\$0.00	\$132,923.35

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	9/71

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	1	9/71
# of Singlefamily Units	1	9/71

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	1	1	0/0	9/51	9/71	100.00
# Owner Households	0	1	1	0/0	9/51	9/71	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5065-14A-B-H Henry

**Activity Title:** 5065-14A-B-H Henry

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5065 Henry PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$1,442,345.42

**Total Budget**

\$33,406.91

\$1,442,345.42

**Total Obligated**

\$33,406.91

\$1,442,345.42

**Total Funds Drawdown**

\$64,301.86

\$1,003,028.72

**Program Funds Drawdown**

\$30,894.95

\$142,937.93

**Program Income Drawdown**

\$33,406.91

\$860,090.79

**Program Income Received**

\$33,406.91

\$880,730.73

**Total Funds Expended**

\$64,301.86

\$1,003,028.72

Henry County1

\$64,301.86

\$1,003,028.72

**Match Contributed**

\$0.00

\$302,670.98

**Activity Description:**

rehabilitation of foreclosed upon housing units for resale to LH25 Households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	39/46
# ELI Households (0-30% AMI)	0	6/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	39/46
# of Singlefamily Units	0	39/46

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	39/46	0/0	39/46	100.00
# Owner Households	0	0	0	39/46	0/0	39/46	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5065-14A-B-I Henry

**Activity Title:** 5065-14A-B-I Henry

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5065 Henry PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,211,791.88
<b>Total Budget</b>	\$236,193.37	\$4,211,791.88
<b>Total Obligated</b>	\$236,193.37	\$4,211,791.88
<b>Total Funds Drawdown</b>	\$236,193.37	\$2,957,662.52
<b>Program Funds Drawdown</b>	\$0.00	\$365,674.91
<b>Program Income Drawdown</b>	\$236,193.37	\$2,591,987.61
<b>Program Income Received</b>	\$236,193.37	\$2,571,347.67
<b>Total Funds Expended</b>	\$236,193.37	\$2,957,662.52
Henry County1	\$236,193.37	\$2,957,662.52
<b>Match Contributed</b>	\$0.00	\$1,216,559.55

**Activity Description:**

Rhabilitation of foreclosed upon housing units for resale to LMMI households.

**Location Description:**

**Activity Progress Narrative:**

One (1) Middle Income HH (81% - 120%).

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	3	96/96

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	3	96/96
# of Singlefamily Units	3	96/96

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	2	3	0/0	78/76	96/96	81.25
# Owner Households	0	2	3	0/0	78/76	96/96	81.25

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5066-14A-B-H Macon

**Activity Title:** 5066-14A-B-H Macon

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Macon

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$100,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$74,977.03
<b>Program Funds Drawdown</b>	\$0.00	\$74,977.03
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$74,977.03
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/6

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	2/3
# of Singlefamily Units	0	2/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/6	0/0	2/6	100.00
# Owner Households	0	0	0	0/3	0/0	0/3	0
# Renter Households	0	0	0	2/3	0/0	2/3	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5066-14A-B-I Macon

**Activity Title:** 5066-14A-B-I Macon

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5066 Macon PI Account

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Macon

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,346,902.30
<b>Total Budget</b>	\$250.00	\$1,346,902.30
<b>Total Obligated</b>	\$250.00	\$1,346,902.30
<b>Total Funds Drawdown</b>	\$250.00	\$36,631.15
<b>Program Funds Drawdown</b>	\$0.00	\$34,981.15
<b>Program Income Drawdown</b>	\$250.00	\$1,650.00
<b>Program Income Received</b>	\$250.00	\$1,650.00
<b>Total Funds Expended</b>	\$250.00	\$36,631.15
City of Macon	\$250.00	\$36,631.15
<b>Match Contributed</b>	\$0.00	\$33,695.81

**Activity Description:**

Rehabilitation of NSP eligible housing units for occupancy by LMMI households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/3

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	1/3
# of Singlefamily Units	0	1/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/4	1/2	1/6	100.00
# Owner Households	0	0	0	0/2	0/1	0/3	0
# Renter Households	0	0	0	0/2	1/1	1/3	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 5068-14A-B-H Newton

**Activity Title:** 5068-14A-B-H Newton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5068 Newton PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newton County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$617,284.81
<b>Total Budget</b>	\$14,066.94	\$617,284.81
<b>Total Obligated</b>	\$14,066.94	\$617,284.81
<b>Total Funds Drawdown</b>	\$6,274.13	\$273,143.18
<b>Program Funds Drawdown</b>	\$6,274.13	\$186,039.02
<b>Program Income Drawdown</b>	\$0.00	\$87,104.16
<b>Program Income Received</b>	\$1,129.65	\$87,059.16
<b>Total Funds Expended</b>	\$120,360.21	\$273,143.18
Newton County	\$120,360.21	\$273,143.18
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

There should be four addresses/households reported last quarter (April-June 2015) for this activity. However, we continued receiving error messages and have been receiving assistance from DRGR TA providers. The issue had not yet been resolved by the time the QPR and Action Plan needed to be submitted to HUD for review. The beneficiary and address information is below, but will be reported appropriately with next quarter's QPR.

5068-14A-B-H Newton

1 - White, 3 - Black, 1 - Female HoH, 4 - Low Income Households

75 Chandler Trace; Covington, GA 30016

370 Crestfield Circle; Covington, GA 30016

45 Trelawney Avenue; Covington, GA 30016

418 Smith Store Road; Covington, GA 30016



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/6	
# ELI Households (0-30% AMI)	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/6	
# of Singlefamily Units	0		0/6	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/6	0/0	2/6	100.00
# Owner Households	0	0	0	2/6	0/0	2/6	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 5068-14A-B-I Newton

**Activity Title:** 5068-14A-B-I Newton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5068 Newton PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Newton County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$1,392,546.54

**Total Budget**

(\$14,066.94)

\$1,392,546.54

**Total Obligated**

(\$14,066.94)

\$1,392,546.54

**Total Funds Drawdown**

\$1,842.77

\$196,904.68

**Program Funds Drawdown**

\$1,842.77

\$145,511.68

**Program Income Drawdown**

\$0.00

\$51,393.00

**Program Income Received**

\$0.00

\$51,438.00

**Total Funds Expended**

(\$112,243.31)

\$196,904.68

Newton County

(\$112,243.31)

\$196,904.68

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/34

  

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	4/34
# of Singlefamily Units	0	4/34

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/18	4/34	100.00
# Owner Households	0	0	0	0/0	4/18	4/34	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5069-14A-B-H Rockdale

**Activity Title:** 5069-14A-B-H Rockdale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5069 Rockdale PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rockdale County1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$992,099.48

**Total Budget**

\$7,714.73

\$992,099.48

**Total Obligated**

\$7,714.73

\$1,146,675.30

**Total Funds Drawdown**

\$0.00

\$399,113.92

**Program Funds Drawdown**

\$0.00

\$25,551.39

**Program Income Drawdown**

\$0.00

\$373,562.53

**Program Income Received**

\$0.00

\$373,562.53

**Total Funds Expended**

\$7,714.73

\$553,689.74

Rockdale County1

\$7,714.73

\$553,689.74

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Perform rehabilitation of foreclosed upon housing units in order to resell the units to LH25 eligible households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/21
# ELI Households (0-30% AMI)	0	2/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/21
# of Singlefamily Units	0	3/21

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/21	0/0	3/21	100.00
# Owner Households	0	0	0	3/21	0/0	3/21	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5069-14A-B-I Rockdale

**Activity Title:** 5069-14A-B-I Rockdale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5069 Rockdale PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rockdale County<sup>1</sup>

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,640,614.04
<b>Total Budget</b>	\$0.00	\$2,640,614.04
<b>Total Obligated</b>	\$0.00	\$2,472,498.62
<b>Total Funds Drawdown</b>	\$7,714.73	\$1,571,780.42
<b>Program Funds Drawdown</b>	\$0.00	\$480,100.00
<b>Program Income Drawdown</b>	\$7,714.73	\$1,091,680.42
<b>Program Income Received</b>	\$0.00	\$1,000,856.20
<b>Total Funds Expended</b>	\$0.00	\$1,417,204.60
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed upon housing units for resale to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	32/65

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	32/65
# of Singlefamily Units	0	32/65

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	28/50	32/65	87.50
# Owner Households	0	0	0	0/0	28/50	32/65	87.50

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5072-14A-B-I Albany

**Activity Title:** 5072-14A-B-I Albany

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

03-Rehab

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5072 Albany PI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Albany, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,727,253.64
<b>Total Budget</b>	\$6,614.36	\$1,727,253.64
<b>Total Obligated</b>	\$6,614.36	\$1,727,253.64
<b>Total Funds Drawdown</b>	\$6,614.36	\$477,019.81
<b>Program Funds Drawdown</b>	\$0.00	\$379,933.39
<b>Program Income Drawdown</b>	\$6,614.36	\$97,086.42
<b>Program Income Received</b>	\$6,614.36	\$97,086.42
<b>Total Funds Expended</b>	\$6,614.36	\$477,019.81
Albany, City of	\$6,614.36	\$477,019.81
<b>Match Contributed</b>	\$0.00	\$180,032.30

**Activity Description:**

Rehabilitation of foreclosed upon units for resale to LMMI households

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/8

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	10/8
# of Singlefamily Units	0	10/8

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	10/8	10/8	100.00
# Owner Households	0	0	0	0/0	10/8	10/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 04-Const / New Construction

<b>Grantee Activity Number:</b>	<b>5066-012-E-H Macon</b>
<b>Activity Title:</b>	<b>5066-012-E-H Macon</b>

### Activity Category:

Construction of new housing

### Project Number:

04-Const

### Projected Start Date:

04/01/2009

### Benefit Type:

Direct Benefit (Households)

### National Objective:

NSP Only - LH - 25% Set-Aside

### Program Income Account:

5066 Macon PI Account

### Activity Status:

Under Way

### Project Title:

New Construction

### Projected End Date:

12/31/2010

### Completed Activity Actual End Date:

### Responsible Organization:

City of Macon

## Overall

**Total Projected Budget from All Sources**

## Apr 1 thru Jun 30, 2015

N/A

## To Date

\$2,162,120.27

**Total Budget**

\$40,493.27

\$2,162,120.27

**Total Obligated**

\$40,493.27

\$2,162,120.27

**Total Funds Drawdown**

\$97,338.35

\$2,062,836.02



<b>Program Funds Drawdown</b>	\$56,845.08	\$1,922,952.75
<b>Program Income Drawdown</b>	\$40,493.27	\$139,883.27
<b>Program Income Received</b>	\$40,493.27	\$139,883.27
<b>Total Funds Expended</b>	\$97,338.35	\$2,062,836.02
City of Macon	\$97,338.35	\$2,062,836.02
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Construction of new housing under redevelopment on NSP eligible property for occupancy by LH25 eligible households

### Location Description:

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units exceeding Energy Star	0	0/15
# ELI Households (0-30% AMI)	0	25/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	72/15
# of Singlefamily Units	0	72/15

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	72/23	0/0	72/23	100.00
# Owner Households	0	0	0	11/8	0/0	11/8	100.00
# Renter Households	0	0	0	61/15	0/0	61/15	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: 05-PubFacil / Public Facilities**

<b>Grantee Activity Number:</b>	<b>5068-003-E-I Newton</b>
<b>Activity Title:</b>	<b>5068-003-E-I Newton</b>

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Activity Status:**

Under Way

**Project Number:**

05-PubFacil

**Project Title:**

Public Facilities

**Projected Start Date:**

04/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Newton County

**Program Income Account:**

5068 Newton PI

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$262,918.81
<b>Total Budget</b>	\$0.00	\$262,918.81
<b>Total Obligated</b>	\$0.00	\$262,918.81
<b>Total Funds Drawdown</b>	\$0.00	\$200,318.00
<b>Program Funds Drawdown</b>	\$0.00	\$67,399.19
<b>Program Income Drawdown</b>	\$0.00	\$132,918.81
<b>Program Income Received</b>	\$0.00	\$132,918.81
<b>Total Funds Expended</b>	\$0.00	\$200,318.00
Newton County	\$0.00	\$200,318.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of public facility improvements on foreclosed upon property in support of redevelopment of neighborhood park.

**Location Description:**

**Activity Progress Narrative:**



### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
	0	70	100	70.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Project # / Title: 08-Finance / Financing Mechanisms

<b>Grantee Activity Number:</b>	<b>5050-013-A-H Carrollton</b>
<b>Activity Title:</b>	<b>5050-013-A-H Carrollton</b>

**Activity Category:**  
Homeownership Assistance to low- and moderate-income

**Project Number:**  
08-Finance

**Projected Start Date:**  
04/01/2009

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Program Income Account:**  
5050 Carrollton PI

**Activity Status:**  
Under Way

**Project Title:**  
Financing Mechanisms

**Projected End Date:**  
12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Carrollton, City of



<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$310,503.75
<b>Total Budget</b>	(\$8,900.00)	\$310,503.75
<b>Total Obligated</b>	(\$8,900.00)	\$310,503.75
<b>Total Funds Drawdown</b>	\$0.00	\$131,455.00
<b>Program Funds Drawdown</b>	\$0.00	\$26,700.00
<b>Program Income Drawdown</b>	\$0.00	\$104,755.00
<b>Program Income Received</b>	\$0.00	\$104,755.00
<b>Total Funds Expended</b>	(\$8,900.00)	\$131,455.00
Carrollton, City of	(\$8,900.00)	\$131,455.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Provide homebuyer assistance for the purchase of foreclosed upon housing units to LH25 eligible households

### Location Description:

### Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/31
# of Singlefamily Units	0	0/31

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/31	0/0	0/31	0
# Owner Households	0	0	0	0/31	0/0	0/31	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





**Grantee Activity Number:** 5050-013-A-I Carrollton

**Activity Title:** 5050-013-A-I Carrollton

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5050 Carrollton PI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$908,437.44
<b>Total Budget</b>	\$18,900.00	\$908,437.44
<b>Total Obligated</b>	\$18,900.00	\$908,437.44
<b>Total Funds Drawdown</b>	\$0.00	\$404,297.76
<b>Program Funds Drawdown</b>	\$0.00	\$61,280.55
<b>Program Income Drawdown</b>	\$0.00	\$343,017.21
<b>Program Income Received</b>	\$8,900.00	\$343,017.21
<b>Total Funds Expended</b>	\$8,900.00	\$404,297.76
Carrollton, City of	\$8,900.00	\$404,297.76
<b>Match Contributed</b>	\$0.00	\$242,539.00

**Activity Description:**

Provide homebuyer assistance for foreclosed upon housing units to LMMI eligible households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/29
<b># of Singlefamily Units</b>	0	0/29



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/18	0/29	0
# Owner Households	0	0	0	0/0	0/18	0/29	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 5054-013-A-I Atlanta

**Activity Title:** 5054-013-A-I Atlanta

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5054 Atlanta PI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$664,085.29
<b>Total Budget</b>	\$8,000.00	\$664,085.29
<b>Total Obligated</b>	\$8,000.00	\$664,085.29
<b>Total Funds Drawdown</b>	\$8,000.00	\$174,450.00
<b>Program Funds Drawdown</b>	\$0.00	\$148,450.00
<b>Program Income Drawdown</b>	\$8,000.00	\$26,000.00
<b>Program Income Received</b>	\$8,000.00	\$24,000.00
<b>Total Funds Expended</b>	\$8,000.00	\$174,450.00
Atlanta, City of	\$8,000.00	\$174,450.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homebuyer assistance to LMMI eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/8
<b># of Singlefamily Units</b>	0	6/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	6/6	6/8	100.00
# Owner Households	0	0	0	0/0	6/6	6/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 5058-013-A-H Douglas

**Activity Title:** 5058-013-A-H Douglas

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5058 Douglas PI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Douglas County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$172,411.76
<b>Total Budget</b>	\$2,000.00	\$172,411.76
<b>Total Obligated</b>	\$2,000.00	\$174,411.76
<b>Total Funds Drawdown</b>	\$2,000.00	\$14,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$2,000.00	\$14,000.00
<b>Program Income Received</b>	\$2,000.00	\$14,000.00
<b>Total Funds Expended</b>	\$2,000.00	\$16,000.00
Douglas County	\$2,000.00	\$16,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide Homebuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/5
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/5



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Owner Households	0	0	0	0/5	0/0	0/5	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5064-013-A-H Hall

**Activity Title:** 5064-013-A-H Hall

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5064 Hall PI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,411.77
<b>Total Budget</b>	\$10,000.00	\$250,411.77
<b>Total Obligated</b>	\$10,000.00	\$250,411.77
<b>Total Funds Drawdown</b>	\$10,000.00	\$103,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$14,000.00
<b>Program Income Drawdown</b>	\$10,000.00	\$89,000.00
<b>Program Income Received</b>	\$10,000.00	\$82,000.00
<b>Total Funds Expended</b>	\$10,000.00	\$103,000.00
Hall County1	\$10,000.00	\$103,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide homwbuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/24
<b># of Singlefamily Units</b>	0	0/24



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/24	0/0	0/24	0
# Owner Households	0	0	0	0/24	0/0	0/24	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5064-013-A-I Hall

**Activity Title:** 5064-013-A-I Hall

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5064 Hall PI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$567,235.30
<b>Total Budget</b>	\$2,000.00	\$567,235.30
<b>Total Obligated</b>	\$2,000.00	\$565,235.30
<b>Total Funds Drawdown</b>	\$2,000.00	\$88,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$2,000.00	\$88,000.00
<b>Program Income Received</b>	\$2,000.00	\$95,000.00
<b>Total Funds Expended</b>	\$2,000.00	\$88,000.00
Hall County1	\$2,000.00	\$88,000.00
<b>Match Contributed</b>	\$0.00	\$573.10

**Activity Description:**

Provide Homebuyer assistance to LMMI eligible households for the purchase of a foreclosed upon housing unit.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/46
<b># of Singlefamily Units</b>	0	0/46



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/46	0/46	0
# Owner Households	0	0	0	0/0	0/46	0/46	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>5065-013-A-H Henry</b>
<b>Activity Title:</b>	<b>5065-013-A-H Henry</b>

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

5065 Henry PI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,337,611.77
<b>Total Budget</b>	\$0.00	\$1,337,611.77
<b>Total Obligated</b>	\$0.00	\$1,337,611.77
<b>Total Funds Drawdown</b>	\$27,000.00	\$989,500.00
<b>Program Funds Drawdown</b>	\$27,000.00	\$106,000.00
<b>Program Income Drawdown</b>	\$0.00	\$883,500.00
<b>Program Income Received</b>	\$0.00	\$883,500.00
<b>Total Funds Expended</b>	\$27,000.00	\$989,500.00
Henry County1	\$27,000.00	\$989,500.00
<b>Match Contributed</b>	\$0.00	\$169,222.09

**Activity Description:**

Provide homebuyer assistance to LH25 eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/59
<b># of Singlefamily Units</b>	0	0/59



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/59	0/0	0/59	0
# Owner Households	0	0	0	0/59	0/0	0/59	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 5065-013-A-I Henry

**Activity Title:** 5065-013-A-I Henry

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-Finance

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

5065 Henry PI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$2,378,812.99

**Total Budget**

\$109,880.00

\$2,378,812.99

**Total Obligated**

\$109,880.00

\$2,378,812.99

**Total Funds Drawdown**

\$109,880.00

\$1,236,777.69

**Program Funds Drawdown**

\$0.00

\$131,500.00

**Program Income Drawdown**

\$109,880.00

\$1,105,277.69

**Program Income Received**

\$109,880.00

\$1,105,277.69

**Total Funds Expended**

\$109,880.00

\$1,236,777.69

Henry County1

\$109,880.00

\$1,236,777.69

**Match Contributed**

\$0.00

\$181,758.33

**Activity Description:**

Homebuyer assistance to LMMI eligible households for the purchase of foreclosed upon housing units.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/68
<b># of Singlefamily Units</b>	0	0/68



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/68	0/68	0
# Owner Households	0	0	0	0/0	0/68	0/68	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / Title: 09-Admin / Administration

**Grantee Activity Number:** 5050-21A-X Carrollton

**Activity Title:** 5050-21A-X Carrollton

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

5050 Carrollton PI

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carrollton, City of

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

**To Date**

N/A

\$349,701.68

**Total Budget**

\$9,490.41

\$349,701.68

**Total Obligated**

\$9,490.41

\$349,701.68

**Total Funds Drawdown**

\$9,490.41

\$343,694.55

**Program Funds Drawdown**

\$0.00

\$103,936.27

**Program Income Drawdown**

\$9,490.41

\$239,758.28

**Program Income Received**

\$9,490.41

\$239,758.28



<b>Total Funds Expended</b>	\$9,490.41	\$343,694.55
Carrollton, City of	\$9,490.41	\$343,694.55
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP grant by local government

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>5054-21A-X Atlanta</b>
<b>Activity Title:</b>	<b>5054-21A-X Atlanta</b>

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

5054 Atlanta PI

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Atlanta, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$280,751.32
<b>Total Budget</b>	\$1,200.00	\$280,751.32
<b>Total Obligated</b>	\$1,200.00	\$280,751.32
<b>Total Funds Drawdown</b>	\$1,200.00	\$187,818.77
<b>Program Funds Drawdown</b>	\$1,200.00	\$162,735.05
<b>Program Income Drawdown</b>	\$0.00	\$25,083.72
<b>Program Income Received</b>	\$0.00	\$9,403.22
<b>Total Funds Expended</b>	\$1,200.00	\$187,818.77
Atlanta, City of	\$1,200.00	\$187,818.77
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of NSP award by grantee

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5060-21A-X Fitzgerald

**Activity Title:** 5060-21A-X Fitzgerald

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

5060 Fitzgerald PI

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fitzgerald, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$211,226.41

**Total Budget**

\$1,833.73

\$211,226.41

**Total Obligated**

\$1,833.73

\$211,226.41

**Total Funds Drawdown**

\$10,001.57

\$209,396.88

**Program Funds Drawdown**

\$10,001.57

\$159,893.74

**Program Income Drawdown**

\$0.00

\$49,503.14

**Program Income Received**

\$0.00

\$49,503.14

**Total Funds Expended**

\$10,001.57

\$209,396.88

Fitzgerald, City of

\$10,001.57

\$209,396.88

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 5064-21A-X Hall

**Activity Title:** 5064-21A-X Hall

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

5064 Hall PI

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hall County1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$180,037.10

**Total Budget**

\$15,734.75

\$180,037.10

**Total Obligated**

\$15,734.74

\$180,037.10

**Total Funds Drawdown**

\$15,734.74

\$94,838.61

**Program Funds Drawdown**

\$0.00

\$65,906.16

**Program Income Drawdown**

\$15,734.74

\$28,932.45

**Program Income Received**

\$15,734.74

\$28,932.45

**Total Funds Expended**

\$15,734.74

\$94,838.61

Hall County1

\$15,734.74

\$94,838.61

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5065-21A-X Henry

**Activity Title:** 5065-21A-X Henry

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

5065 Henry PI

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry County1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$1,019,857.92

**Total Budget**

\$0.00

\$1,019,857.92

**Total Obligated**

\$0.00

\$1,019,857.92

**Total Funds Drawdown**

\$34,119.37

\$859,508.36

**Program Funds Drawdown**

\$34,119.37

\$226,744.47

**Program Income Drawdown**

\$0.00

\$632,763.89

**Program Income Received**

\$0.00

\$632,763.89

**Total Funds Expended**

\$34,119.37

\$859,508.36

Henry County1

\$34,119.37

\$859,508.36

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of NSP by grantee

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 5066-21A-X Macon

**Activity Title:** 5066-21A-X Macon

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

5066 Macon PI Account

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Macon, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$162,254.52

**Total Budget**

\$0.00

\$162,254.52

**Total Obligated**

\$0.00

\$162,254.52

**Total Funds Drawdown**

\$56.61

\$47,102.19

**Program Funds Drawdown**

\$56.61

\$32,646.09

**Program Income Drawdown**

\$0.00

\$14,456.10

**Program Income Received**

\$0.00

\$14,456.10

**Total Funds Expended**

\$56.61

\$47,102.19

Macon, City of

\$56.61

\$47,102.19

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of NSP by local government

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 9999-21A-X GEORGIA

**Activity Title:** 9999-21A-X GEORGIA

**Activity Category:**

Administration

**Project Number:**

09-Admin

**Projected Start Date:**

04/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Georgia

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2015**

N/A

**To Date**

\$3,495,691.88

**Total Budget**

\$0.00

\$3,495,691.88

**Total Obligated**

\$0.00

\$3,495,691.88

**Total Funds Drawdown**

\$75,134.75

\$1,763,908.37

**Program Funds Drawdown**

\$75,134.75

\$1,763,908.37

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$75,134.75

\$1,763,908.37

State of Georgia

\$75,134.75

\$1,763,908.37

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

State administration of NSP

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

